



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

NOV 28 2022

MEMORANDUM

FOR : **MANUEL M. BONOAN**
Secretary
This Department

This refers to the memorandum dated July 04, 2022 of **DPWH Region III Director ROSELLER A. TOLENTINO**, endorsing the request for Project Modification of **District Engineer Almer C. Miranda**, Pampanga 1st District Engineering Office requesting for the approval of the **Modification** of the project under FY 2022 General Appropriation Act (GAA), to wit;

Appropriation Act (GAA), to wit;

As per GAA/Original			As Modified		
Project Description					
UACS No. 310203100550000 Project ID: P00605779LZ OO-1: Ensure Safe and Reliable National Road System Network Development Program: Road Widening – Tertiary Roads Candaba – Sn Miguel Rd – K0070+(-487) – K0070+543, K0070+726 – K0071+007			OO-1: Ensure Safe and Reliable National Road System Network Development Program: Road Widening – Tertiary Roads Candaba – Sn Miguel Rd – K0074+000 – K0074+120		
Physical Target	Unit Cost P ('000)	Allocation P ('000)	Physical Target	Unit Cost P ('000)	Estimated Cost P ('000)
CW1 – Road Widening 2.488 lane-km	₱ 19,694.534 / Lane Km	₱49,000.00	CW1 – Road Widening 0.240 lane-km	₱ 204,166.667 / Lane Km	₱49,000.00
EAO	-	₱1,000.00	EAO	-	₱1,000.00
Total:		₱50,000.00	Total:		₱50,000.00
Justification: <ul style="list-style-type: none">Change in station limits to K0074+000 – K0074+120 because road widening will not be possible on the original stations. It was moved to the modified stations because as per rocond and actual condition, the road is in bad condition.Provision of Steel Sheet Piles (Z-Type) with a height of 15 lineal meters on both sides to serve as protection and support to prevent erosion since the existing soil is soft and the area is a catch basin.Increase In unit cost due to additional type of work — provision of Steel Sheet Piles (Z-Type). The appropriation will not be enough to cover the original target; hence, decrease in physical target.					

Based on our evaluation, the submitted request for modification of the said project is in order. Hence, the said request is hereby recommended for Secretary's consideration and approval.

ROBERTO R. BERNARDO
Undersecretary for Regional Operations
in NCR, Regions III, IV-A, IV-B, V, VI, VII, and VIII

APPROVED/DISAPPROVED:

MANUEL M. BONOAN
Secretary

Department of Public Works and Highways
Office of the Secretary



WIN2F06703