



Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
**OFFICE OF THE SECRETARY**  
Manila

**MEMORANDUM**

**FOR :** **MARK A. VILLAR**  
Secretary

This has reference to the herein Memorandum dated 23 March 2020 of **DPWH Region IV-B Director WILFREDO S. MALLARI**, requesting for the approval of the **Modification** of the project under FY 2020 general Appropriation Act (GAA), to wit:

| As per GAA/Original                                                                                                                             |                   |                    | As Modified                                                                                                                                     |                             |                        |
|-------------------------------------------------------------------------------------------------------------------------------------------------|-------------------|--------------------|-------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------|------------------------|
| Project Description                                                                                                                             |                   |                    |                                                                                                                                                 |                             |                        |
| UACS No. 300116202186000<br>Project ID: P00446497LZ                                                                                             |                   |                    |                                                                                                                                                 |                             |                        |
| LOCAL PROGRAM                                                                                                                                   |                   |                    | LOCAL PROGRAM                                                                                                                                   |                             |                        |
| Local Roads and Bridges - Local Roads - Construction / Repair / Rehabilitation / Improvement of Various Infrastructure including Local Projects |                   |                    | Local Roads and Bridges - Local Roads - Construction / Repair / Rehabilitation / Improvement of Various Infrastructure including Local Projects |                             |                        |
| Construction of Missing Links/New Road Sumbiling - Canipa'an, Package B, 5+000-10+000,Palawan                                                   |                   |                    | Construction of Missing Links/New Road Sumbiling - Canipa'an, Package B, STA. 258+756.30 - STA.259+920,Palawan                                  |                             |                        |
| Physical Target                                                                                                                                 | Unit Cost (P'000) | Allocation (P'000) | Physical Target                                                                                                                                 | Unit Cost (P'000)           | Estimated Cost (P'000) |
| CW-1 Construction of Concrete Road: 0 Lane Km                                                                                                   | P 0 / Lane Km     | P 53,075.00        | CW-1 Construction of Gravel Road: 2.2674 Lane Km                                                                                                | P 13,686.60 / Lane Km       | P 31,033.00            |
|                                                                                                                                                 |                   |                    | CW-2 Construction of Concrete Bridge: 286.20 Square Meter (m²)                                                                                  | P 77.02 / Square Meter (m²) | P 22,042.00            |
| EAO                                                                                                                                             | -                 | P 1,925.00         | EAO                                                                                                                                             | -                           | P 1,925.00             |
| Total:                                                                                                                                          |                   | P 55,000.00        | Total:                                                                                                                                          |                             | P 55,000.00            |

**Justification:**

- The modification is necessary due to change of type of work from construction of **concrete road to construction of gravel road**, change station limit from **5+000 - 10+000** to **STA. 258+756.30 - STA.259+920** and additional bridge component due to following reasons;
    - To reflect the physical target which was not reflected in GAA 2020, thus the allocated fund for the project is only sufficient to cover the **2.2674** lane-km and **286.2** square meter of bridge and at **STA. 258+756.30 - STA.259+920**.
    - Considering that the project is a new road, the opening of road should be prioritized instead of construction of concrete road to complement the road alignment and construction of concrete bridge is necessary for it will connect the section of the road.
    - Concreting to follows when whole stretch of the road alignment is completed/opened which can be considered in the succeeding budget of the regional office.
    - Correction in station limits to avoid overlapping and gap.
  - Unit cost presented is within the allowable range set by this department.
- Based on our evaluation, the submitted request for modification of the said project is found in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.

**ROBERTO R. BERNARDO, CESO I**  
Undersecretary for Regional Operations  
in Visayas, NCR and Region IV-B

**APPROVED / DISAPPROVED**

**MARK A. VILLAR**  
Secretary

Department of Public Works and Highways  
Office of the Secretary  
WINOF06037