



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

March 06, 2023

MEMORANDUM

FOR : **MANUEL M. BONOAN**
Secretary
This Department

This refers to the memorandum dated February 28, 2023 of **DPWH Region II OIC-Assistant Director EDITHA R. BABARAN** (By Authority of the OIC-Regional Director), endorsing the request of **OIC-District Engineer RELLIE S. DALMACEDA**, Cagayan Second DEO, for the **modification** of the project under FY 2023 GAA, to wit;

As per GAA/Original			As Modified		
Project Description					
UACS No. 310201101146000 Project ID: P00714961LZ					
OO1: Ensure Safe and Reliable National Road System – Network Development - Road Widening - Primary Roads			OO1: Ensure Safe and Reliable National Road System – Network Development - Road Widening - Primary Roads		
Manila North Road K0663+000- K0663+530, K0663+750 - K0664+019, K0667+1032-K0668+017, K0669+000- K0669+656			Manila North Road K0663+000- K0663+500		
Type of Work/ Physical Target	Unit Cost	Allocation	Type of Work/ Physical Target	Unit Cost	Estimated Cost
CW1- Road Widening: 3.698 lane km	₱ 5,300,162.25/ lane km	₱ 19,600,000.00	CW1- Road Widening: 1.0 lane km	₱ 13,343,442.00/ lane km	₱ 13,343,442.00
			CW2- Construction of Road Slope Protection Structure: 1,045.33 sq.m	₱ 5,985.25/ sq.m	₱ 6,256,558.00
EAO	-	₱ 400,000.00	EAO	-	₱ 400,000.00
Total:		₱ 20,000,000.00	Total:		₱ 20,000,000.00
Justification:					
<ul style="list-style-type: none"> Decrease in physical target/increase in unit cost for CW1 – Network Development: Road Widening due to the usage of prevailing construction materials price and inclusion of installation of metal guardrail and pavement markings. Inclusion of CW2- Construction of Road Slope Protection Structures to protect the road and shoulder from scouring. The change of station limit is due to the decrease in physical target. Section K0663+000- K0663+500 was prioritized for continuity. Attached are the following documents: GIS Map of the Proposed Project Work Location, Certificate of Availability of Funds, BP 202, Certificate of Reasonableness of Cost Estimates, Certificate of "No Overlapping" and "Not within Warranty Period", Geotagged photographs, Approved Programs of Work (POW), and Approved Plans. 					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.


ADOR G. CANLAS

Assistant Secretary for Regional Operations in CAR, Regions I, II, IX, X, XI, XII and XIII

RECOMMENDING APPROVAL:


EUGENIO R. PIHO, JR.

Undersecretary for Regional Operations in
CAR, Regions I, II, IX, X, XI, XII and XIII


**MARIA CATALINA E. CABRAL, Ph.D.,
CESO I**

Undersecretary for Planning and
Public-Private Partnership Services

APPROVED/~~DISAPPROVED~~:


MANUEL M. BONOAN

Secretary

Department of Public Works and Highways
Office of the Secretary


WIN3EQ2635

2.3 LDAM/AVS/AGC/ERP



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

March 27, 2023

MEMORANDUM

TO : **RD REYNALDO C. ALCONCEL**
DPWH – Region II
Regional Government Center, Carig Sur Tuguegarao City, Cagayan

ATTENTION : **OIC-DE RELLIE S. DALMACEDA**
Cagayan 2nd District Engineering Office
Libertad, Abulug, Cagayan

Transmitted herewith is the **APPROVED** request for the **modification** of hereunder stated project:

1. OO1: Ensure Safe and Reliable National Road System – Network Development - Road Widening - Primary Roads - Manila North Road K0663+000- K0663+500- - - **P20,000,000.00**

Please be reminded that all approved modifications **shall be posted in the DPWH website within five (5) days** from its approval. Failure to comply with this requirement shall be dealt with accordingly.


ADOR G. CANLAS

Assistant Secretary for Regional Operations in
CAR, Regions I, II, IX, X, XI, XII and XIII

2.3 LDAM/AVS/AGC/ERP