



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

Reference Number: **IX-142**
Project ID: **P00602297MN**

May 6, 2022

MEMORANDUM

FOR : **ROGER G. MERCADO**
Acting Secretary
This Department

This refers to the memorandum dated 22 April 2022 of **DPWH Region IX Director CAYAMOMBAO D. DIA**, endorsing the request of **District Engineer BENSALI A. KASIM, Zamboanga del Sur 1st District Engineering Office**, for the approval of Modification of the hereunder project under FY 2022 General Appropriations Act (GAA), to wit;

As per GAA/Original			As Modified		
Project Description					
UACS No. 310201101016000 Project ID: P00602297MN					
OO1: Ensure Safe and Reliable National Road System - Network Development - Road Widening - Primary Roads			OO1: Ensure Safe and Reliable National Road System - Network Development - Road Widening - Primary Roads		
Jct Aurora-Ozamis City Rd - K1642+131 - K1642+308			Jct Aurora-Ozamis City Rd - K1642+057.00 - K1642+383.50		
Type of Work/ Physical Target	Unit Cost	Allocation	Type of Work/ Physical Target	Unit Cost	Estimated Cost
CW1- Road Widening/ 0.354 lane-km	₱ 27,683,615.82/ lane-km	₱ 9,800,000.00	CW1- Road Widening/ 0.653 lane-km	₱ 14,548,238.90/ lane-km	₱ 9,500,000.00
			ROW Acquisition / 1,959.00 sq.m.	₱ 153.14 / sq.m.	₱ 300,000.00
EAO	—	₱ 200,000.00	EAO	—	₱ 200,000.00
Total:		₱ 10,000,000.00	Total:		₱ 10,000,000.00
Justification:					
<ul style="list-style-type: none">Decrease in the unit cost/increase in physical target by 0.299 lane km, from 0.354 lane km to 0.653 lane km, due to the minimal cost of Earthworks which only constitutes 5.62% of the total project cost.Change in station limit from K1642 + 131 - K1642 + 308 to K1642+057.00 – K1642+383.50 to connect with the existing widening, based on the actual chainage with reference to the RBIA.Inclusion of right of way acquisition to compensate properties affected by the widening.The derived unit cost is based on the Approved Program of Works (POW) and Detailed Unit Price Analysis (DUPA).					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

EUGENIO R. PIPO, JR.

Undersecretary for Regional Operations in Mindanao

APPROVED/DISAPPROVED:

ROGER G. MERCADO

Acting Secretary

2.3 mksa/AVS/AGC/ERP

Department of Public Works and Highways
Office of the Secretary



WIN2E02405