



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

MEMORANDUM

FOR : **ROGER G. MERCADO**
Acting Secretary

This has reference to the herein Memorandum dated 21 March 2022 of DPWH Region IV-B Director GERALD A. PACANAN, requesting for the approval of the Modification of the project under FY 2022 General Appropriation Act (GAA), to wit:

As per GAA/Original		As Modified			
Project Description					
UACS No. 310108100887000 Project ID: P00604379LZ					
ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System	ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System				
Asset Preservation Program - Rehabilitation/ Reconstruction of Roads with Slips, Slope Collapse, and Landslide - Secondary Roads	Asset Preservation Program - Rehabilitation/ Reconstruction of Roads with Slips, Slope Collapse, and Landslide - Secondary Roads				
Mindoro West Coastal Rd - K0336 + 911 - K0336 + 1094	Mindoro West Coastal Rd - K0336+1083.61 - K0337+031.90, K0337+046.44 - K0337+080.00				
Physical Target	Unit Cost (P'000)	Allocation (P'000)	Physical Target	Unit Cost (P'000)	Estimated Cost (P'000)
CW1- Construction of Road Slope Protection Structure: 16,636.360 square meter (sq.m.)	P 5.80/ Square meter	P 96,500.00	CW1- Construction of Road Slope Protection Structure: 4,296.00 square meter (sq.m.)	P 22.46/ Square meter	P 96,500.00
EAO	-	P 3,500.00	EAO	-	P 3,50.00
Total:		P 100,000.00	Total:		P 100,000.00

Justification:

- The modification is necessary due to decrease in physical target from 16,636.36 to 4,296.00 square meter for the following reason:
 - The budget allocation is sufficient only to construct 4,296.00 square meter of road slope protection structure based on construction materials price data and labor rates.
 - The high unit cost is due to project requires Active Protection System (APS) as Slope Protection Structure and the provision of Erosion control Mat and Hydroseeding for the stability of soil.
 - This slope protection system is in accordance with the D.O. No. 32 s. 2019 which refers to the DPWH amended standard specifications for protection systems for unstable slope.
- The modification is necessary due to change in station limits based on the actual survey.
- The preparation of Program of Work and DUPA was made consistent to the provision of D.O No. 32 s. 2011
- Attached is the Certification of Reasonableness of Cost dated March 21, 2022.

Based on our evaluation, the submitted request for modification of the said project is found in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.

MAXIMO L. CARVAJAL
Undersecretary for Technical Services and
Regional Operations in Regions IV-B, VI and VII

APPROVED / DISAPPROVED

[Signature]

ROGER G. MERCADO
Acting Secretary

Department of Public Works and Highways
Office of the Secretary



WIN2G03189