



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

April 5, 2022

MEMORANDUM

FOR : ROGER G. MERCADO
Acting Secretary
This Department

This refers to the memorandum dated 4 April 2022 of **DPWH Region IX Director CAYAMOMBAO D. DIA**, endorsing the request of **District Engineer Atty. ROMEO A. SALADAGA, Zamboanga del Norte 2nd District Engineering Office**, for the modification of the project under FY 2022 General Appropriations Act (GAA), to wit;

As per GAA/Original			As Modified		
Project Description					
UACS No. 310211100091000 Project ID: P00604484MN		UACS No. 310211100091000 Project ID: P00604484MN			
OO1: Ensure Safe and Reliable National Road System – Network Development – Paving of Unpaved Roads – Secondary Roads		OO1: Ensure Safe and Reliable National Road System – Network Development – Paving of Unpaved Roads – Secondary Roads			
Zamboanga West Coastal Road (Limpapa – Sibuco Section) S01148MN		Zamboanga West Coastal Road (Limpapa – Sibuco Section) S01148MN			
Chainage 2294 – Chainage 3934		Chainage 6663 – Chainage 6788.60, Chainage 11580 – Chainage 12041.66, Chainage 12840 – Chainage 13067.81			
Type of Work/ Physical Target	Unit Cost	Allocation	Type of Work/ Physical Target	Unit Cost	Estimated Cost
CW1 – Paving of Unpaved Roads/ 3.280 Lane Km	₱ 6,274.39/ Lane Km	₱ 20,580,000.00	CW1 – Paving of Unpaved Roads / 1.630 Lane Km	₱ 12,625.77/ Lane Km	₱ 20,580,000.00
EAO	-	₱ 420,000.00	EAO	-	₱ 420,000.00
Total: ₱ 21,000,000.00		₱ 21,000,000.00	Total: ₱ 21,000,000.00		
Justification:					
- The unit cost increased due to the introduction of drainage and slope protection structures resulting to the decrease in the physical target. - Change in station limit from "Chainage 2294 – Chainage 3934" to "Chainage 6663 – Chainage 6788.60, Chainage 11580 – Chainage 12041.66 and Chainage 12840 – Chainage 13067.81" since the original section had been paved already, hence transferring the limits to the closest unpaved sections, to provide continuity to the road concreting project. - The derived unit cost is based on the approved Program of Works (POW) and Detailed Unit Price Analysis (DUPA).					


Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.


EUGENIO R. PIRO, JR.
Undersecretary for Regional Operations in Mindanao

APPROVED/DISAPPROVED:


ROGER G. MERCADO
Acting Secretary

Department of Public Works and Highways
Office of the Secretary



WIN2E02458

2.3 mksa/AVS/AGC/ERP