



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

Reference Number: VI-167
Project ID: P00605263VS

MEMORANDUM

FOR : **ROGER G. MERCADO**
Secretary
This Department


This refers to the memorandum dated May 2, 2022 of **DPWH Region VI Director TIBURCIO DL CANLAS**, requesting for the approval of the **Modification** of the project under FY 2022 General Appropriation Act (GAA), to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 310205100587000 Project ID: P00605263VS					
OO1: Ensure Safe and Reliable National Road System			OO1: Ensure Safe and Reliable National Road System		
Network Development - Construction of Missing Links/ New Roads			Network Development - Construction of Missing Links/ New Roads		
Candoni-Gatuslao-Basay Bdry Road, Negros Occidental			Candoni-Gatuslao-Basay Bdry Road, Negros Occidental		
Physical Target	Unit Cost (P'000)	Allocation (P'000)	Physical Target	Unit Cost (P'000)	Estimated Cost (P'000)
CW1- Construction of Concrete Road: 3.223 lane km	17,315.67 / lane km	55,808.42	CW1- Construction of Gravel Road: 7.584 lane km	5,484.93 / lane km	41,597.688
CW2- Construction of Road Slope Protection Structure: 7,406.75 sq.m	5.62 / sq.m	41,656.58	CW2- Construction of Road Slope Protection Structure: 9,420.02 sq.m	5.93 / sq.m	55,867.312
EAO	-	3,535.00	EAO	-	3,535.00
Total:		101,000.00	Total:		101,000.00
Justification:					
Modification is sought due to:					
1. Change in scope of work from "Construction of Concrete Road" to "Construction of Gravel Road" since the project involves a new road opening traversing a mountainous terrain which resulted to the increase in physical target of CW1 from 3.223 lane km to 7.584 lane km and decrease in unit cost per lane km.					
2. Adjustment in component cost and increase in physical target of CW2 from 7,406.75 sq.m to 9,420.02 sq.m. based on the actual area covered by the slope protection structure.					
3. Attached is a Certification for Reasonableness of Cost dated May 2, 2022.					

Based on our evaluation, the submitted request for modification of the said project is found in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.


MAXIMO L. CARVAJAL
Undersecretary for Technical Services and
Regional Operations in Regions IV-B, VI, & VII

APPROVED/DISAPPROVED:


ROGER G. MERCADO
Secretary

Department of Public Works and Highways
Office of the Secretary



WIN2G03136