



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
MANILA


MEMORANDUM

FOR : ROGER G. MERCADO
Acting Secretary

This refers to the Memorandum dated April 11, 2022, of DPWH Region V Director VIRGILIO C. EDUARTE, CESO IV for the approval of **Modification** of the project under the FY 2022 General Appropriations Act (GAA), to wit:

| As per GAA/Original | | | As Modified | | |
|---|-------------------------|----------------|--|-------------------------|--------------------|
| Project Description | | | 22F00129 I-I | | |
| UACS No. 300215100343000 Project ID: P00630829LZ | | | | | |
| CONVERGENCE AND SPECIAL SUPPORT PROGRAM | | | CONVERGENCE AND SPECIAL SUPPORT PROGRAM | | |
| Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Access Roads and/or Bridges from the National Road/s leading to Major/ Strategic Public Buildings/ Facilities | | | Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Access Roads and/or Bridges from the National Road/s leading to Major/ Strategic Public Buildings/ Facilities | | |
| Construction of Baras - Gigmoto - Viga Road, Junction National Road to Minaabat Point, Catanduanes | | | Construction of Baras - Gigmoto - Viga Road, Junction National Road to Minaabat Point, Catanduanes | | |
| Physical Target | Unit Cost (P) | Allocation (P) | Physical Target | Unit Cost (P) | Estimated Cost (P) |
| CW1 – Construction of Gravel Road – 1.692 Lane Km | 17,109,929.08 / Lane Km | 28,950,000 | CW1 – Construction of Gravel Road – 1.232 Lane Km | 23,498,376.62 / Lane Km | 28,950,000 |
| EAO – | | 1,050,000 | EAO – | | 1,050,000 |
| Total: | | 30,000,000 | Total: | | 30,000,000 |
| Justification: | | | | | |
| <ul style="list-style-type: none">Change/decrease in CW1 Physical Target since the allocated amount is not enough to complete the original target due to increase in unit cost brought about by very large volume (111,187.37 cubic meters) of surplus common excavation allocating 38.02% of total construction cost of the project. | | | | | |

Based on our evaluation, the submitted request for modification of the said project is in order. Hence, the said request is hereby recommended for Secretary's consideration and approval.


ROBERTO R. BERNARDO, CESO I
Undersecretary for Operations
Regions I, II, III, IV-A, V and CAR

APPROVED/DISAPPROVED:


ROGER G. MERCADO
Acting Secretary

2.1 ACC/MBB/ACL/RRB

Department of Public Works and Highways
Office of the Secretary



WIN2F06465

