



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
MANILA

Reference Number: **IVB-181**
Project ID: **P00638864LZ**

MEMORANDUM

FOR : **ROGER G. MERCADO**
Acting Secretary

This has reference to the herein Memorandum dated 14 March 2022 of DPWH Region IV-B, Director **GERALD A. PACANAN**, requesting for the approval of the Modification of the project under FY 2022 General Appropriation Act (GAA), to wit;

<i>As per GAA/Original</i>		<i>As Modified</i>
Project Description		
UACS No. 30021510019S000 Project ID: P00638864LZ		
CONVERGENCE AND SPECIAL SUPPORT PROGRAM		
Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) Access Roads and/or Bridges from the National Road/s leading to Major/ Strategic Public Buildings/ Facilities		
Rehabilitation/ Reconstruction of Roads with Slips, Slope Collapse and Landslide along Port Barton - TDC Road Section, Sta.17+770 - Sta.17+865, Sta.17+969, Sta.18+023 - Sta.18+244		
Physical Target	Unit Cost P (000)	Allocation P (000)
CWI - Construction of Concrete Road: 12.404 lane km (lane-km)	₱ 11,646.28/ Lane km	₱ 144,460.50
EAO	-	₱ 5,239.50
Total:		₱ 149,700.00
Physical Target	Unit Cost (P'000)	Estimated Cost (P'000)
CWI - Construction of Road Slope Protection Structure: 6,596.67 square meter	₱ 21.90/ Square meter	₱ 144,460.50
EAO	-	₱ 5,239.50
Total:		₱ 149,700.00

Justification:

- Modification is necessary due to change in the scope of work from **Construction of Concrete Road to Construction of Road Slope Protection Structure** and to reflect physical target for the following reasons:
 - The whole stretch of the road project is already paved/constructed thus needs slope protection to prevent road slip.
 - The budget allocation is sufficient to construct **6,596.67 sq.m.** of slope protection structure based on construction materials price data and labor rates.
 - The preparation of Program of Work and DUPA was made consistent to the provision of D.O. No. 32 s. 2011.
- Attached is the certification of reasonableness of unit cost dated March 14, 2022.

Based on evaluation, the submitted request for modification of the said project is found in order. Hence, the said request/s hereby recommended for the Secretary's consideration and approval.


MAXIMO L. CARVAJAL
Undersecretary for Technical Services
And Regional Operations in Region IV-B, VI, and VII

APPROVED / DISAPPROVED:


ROGER G. MERCADO
Acting Secretary

Department of Public Works and Highways
Office of the Secretary



WIN2G03123