



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

Reference
Number: IVB-230

Project ID: P00638899LZ

MEMORANDUM

FOR : ROGER G. MERCADO
Acting Secretary

This has reference to the herein Memorandum dated 22 March, 2022 of DPWH Region IV-B Director GERALD A. PACANAN, CESO III, endorsing the request of District Engineer ELENA M. CASTILAN, Rombion District Engineering Office, for the approval of Modification of the project under FY-2022 General Appropriation Act (GAA), to wit;

As per GAA/Original			As Modified		
Project Description					
UACS No. 300215100260000 Project ID: P00638899LZ			Convergence and Special Support Program		
Convergence and Special Support Program			Convergence and Special Support Program		
Sustainable Infrastructure Projects Alleviating Gaps (SIPAG)-Access Roads and/or Bridges from the National Road/s leading to Major/ Strategic Public Buildings/ Facilities			Sustainable Infrastructure Projects Alleviating Gaps (SIPAG)-Access Roads and/or Bridges from the National Road/s leading to Major/ Strategic Public Buildings/ Facilities		
Improvement of Road, Jct. Alcantara – Comod-om - Guinbirayan Road, Alcantara, Rombion			Improvement of Road, Jct. Alcantara – Comod-om - Guinbirayan Road, Alcantara, Rombion		
Physical Target	Unit Cost (P'000)	Allocation (P'000)	Physical Target	Unit Cost (P'000)	Estimated Cost (P'000)
CW1- Rehabilitation of Concrete Road: 2.240 Lane-Km	₱ 34,464.28/ Lane-Km	₱ 77,200.00	CW1- Rehabilitation of Concrete Road: 4.072 Lane-Km	₱ 18,958.74 / Lane-Km	₱ 77,200.00
EAO	-	₱ 2,800.00	EAO	-	₱ 2,800.00
Total:		₱ 80,000	Total:		₱ 80,000
Justification:					
➢ Modification is sought due to; • Increase in physical target from 2.240 Lane-km to 4.072 Lane-km. • Decrease in Unit Cost due to voluminous excavation considering the rolling terrain with 84,894.66 cu.m Surplus Common Excavation and Provision of Drainage Structures (RCPC & Lined Canal) and Slope Protection Structures (Stone Masonry) needed to protect the road from scouring and slope collapse. (Please see attached geotagged photos) • Attached is the Certificate of Reasonableness of Unit Cost dated March 21, 2022. • Attach is the Certificate of No Environment, Social and Right of Way Issues.					

Based on our evaluation, the submitted request for modification of the said project is found in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.


MAXIMO L. CARVAJAL
Undersecretary for Technical Services and
Regional Operations in Regions IV-B, VI, and VII

APPROVED / DISAPPROVED:


ROGER G. MERCADO
Acting Secretary

Department of Public Works and Highways
Office of the Secretary



WIN2G03099