

MEMORANDUM

FOR : **ROGER G. MERCADO**
Acting Secretary
This Department

This refers to the memorandum dated 19 May 2022 of DPWH Region IV-B, Regional Director **GERALD A. PACANAN**, endorsing the Project Modification requested by **OIC-District Engineer ERWIN DG. UMALI**, Mindoro Oriental District Engineering Office, of the project under FY 2022 General Appropriation Act (GAA), to wit:

As per GAA/Original		As Modified	
Project Description		Project Description	
UACS No. 300215101595000			
Project ID: P006392171Z			
CONVERGENCE AND SPECIAL PROGRAM		CONVERGENCE AND SPECIAL PROGRAM	
Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Access Roads and/or Bridges from the National Road/s leading to Major/ Strategic Public Buildings/Facilities		Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Access Roads and/or Bridges from the National Road/s leading to Major/ Strategic Public Buildings/Facilities	
Construction of Road at Balatero Municipal Ground, Brgy. Balatero, Puerto Galera, Oriental Mindoro		Construction of Road at Balatero Municipal Ground, Brgy. Balatero, Puerto Galera, Oriental Mindoro	
Physical Target	Unit Cost (P'000)	Physical Target	Unit Cost (P'000)
CW1 Construction of Concrete Road: 1.600 Lane Km	P 6,125.00/ Lane Km	P 9,800.000	P 38,132.29/ Lane Km
EAO	-	P 200.000	EAO
Total: P 10,000.000		Total: P 10,000.000	

Justification:

Decreased the physical target from 1.60 Lane Km to 0.257 Lane Km is due to the following reasons:

- By using 6.1 m width pavement with 0.23 m thickness.
- Concreting of shoulder both sides (width= 0.50m; thickness 0.20m), construction of drainage canal and concrete slope protection.
- Due to huge volume of excavation for site development to suit for the proposed municipal building which located on the mountainous area.
- Due to change of unit cost base on actual Program of Work by using updated materials price per validated CY 2022 1st quarter Construction Materials Price Data (CPMD), canvass report for construction materials to be included in the cost estimate preparation for various infrastructure projects and Detailed Unit Price Analysis (DUPA) in the estimates.
- Attached is the certification of reasonableness of unit cost dated May 2, 2022.

Based on our evaluation, the submitted request for modification of the said project is found in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.

MAXIMO L. CARVAJAL
Undersecretary for Technical Services and
Regional Operations in Region IV-B, VI and VII

APPROVED / DISAPPROVED:

ROGER G. MERCADO
Acting Secretary

**Department of Public Works and Highways
Office of the Secretary**



WIN2G03193