



Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
**OFFICE OF THE SECRETARY**  
Manila

July 13, 2022

**MEMORANDUM**

**FOR :** **MANUEL M. BONOAN**  
Secretary  
This Department

This refers to the memorandum dated July 4, 2022 of **DPWH CAR Regional Director KHADAFFY D. TANGGOL** requesting for the approval of the **Modification** of the project under FY 2022 General Appropriation Act (GAA), to wit;

As per GAA/Original			As Modified		
Project Description					
<b>UACS No. : 300215100050000</b> <b>Project ID: P00642504LZ</b>					
Convergence and Special Support Program			Convergence and Special Support Program		
Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Access Roads and/or Bridges from the National Road/s leading to Major/ Strategic Public Buildings/ Facilities			Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Access Roads and/or Bridges from the National Road/s leading to Major/ Strategic Public Buildings/ Facilities		
Construction of Road, Gadang - Lanas - Amponget - Bagulin, Gadang & Sagubo, Kapangan, Benguet			Construction of Road, Gadang - Lanas - Amponget - Bagulin, Gadang & Sagubo, Kapangan, Benguet		
Physical Target	Unit Cost P	Allocation P ('000)	Physical Target	Unit Cost P	Estimated Cost P ('000)
CW1 Construction of <b>Concrete Road:</b> <u>15.106</u> Lane Km	₱ <b>9,582,285.19</b> / Lane Km	₱ 144,750.000	CW1 Constructio n of <b>Gravel Road:</b> <u>7.840</u> Lane Km	₱ <b>18,463,010.20</b> / Lane Km <i>36.8 m/km.</i>	₱ 144,750.000
EAO	-	₱ 5,250.000	EAO	-	₱ 5,250.000
<b>Total:</b>		<b>₱ 150,000.000</b>	<b>Total:</b>		<b>₱ 150,000.000</b>
<b>Justification:</b> <i>92% inc. in unit cost; 48% dec. in target</i> <ul style="list-style-type: none"><li>The change in the type of work from "Construction of Concrete Road" to "Construction of Gravel Road" was made to prioritize the continuity of the road opening along the road line, and increase the road accessibility of the road users.</li><li>The increase in unit cost is due to the massive excavation/earthworks and the incorporation of drainage and slope protection structures consisting of 85.37% and 5.15% of the project direct cost respectively.</li><li>The derived unit cost is based on the approved Detailed Unit Price Analysis and Program of Work.</li><li>See attached Certificate of Reasonableness of Estimates approved by the Regional Director.</li></ul>					

Based on our evaluation, the submitted request for modification of the said project is in order. Hence, the said request is hereby recommended for Secretary's consideration and approval.



**ADOR G. CANLAS**

Assistant Secretary for Regional Operations  
Regions I, II, CAR, IX, X, XI, XII and XIII

**APPROVED/~~DISAPPROVED~~:**



**MANUEL M. BONOAN**  
Secretary

3.5 tpil/AVS/AGC

Department of Public Works and Highways  
Office of the Secretary



WIN2XY00046



Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
**CORDILLERA ADMINISTRATIVE REGION**  
Engineer's Hill, Baguio City

July 4, 2022

**MEMORANDUM**

**FOR : MANUEL M. BONOAN**  
Secretary

**THRU : ROBERTO R. BERNARDO**  
Undersecretary for Regional Operations  
Regions I, II, III, IV-A, V & CAR

**SUBJECT : Request for the Modification of the Project: CONVERGENCE AND SPECIAL SUPPORT PROGRAM - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Access Roads and/or Bridges from the National Road/s leading to Major/ Strategic Public Buildings/ Facilities - Construction of Road, Gadang - Lanas - Amponget - Bagulin, Gadang & Sagubo, Kapangan, Benguet**

We are respectfully submitting the modification of the above project in the amount of **One Hundred Fifty Million Pesos (Php 150,000,000.00)**, as indicated below:

	As per GAA/Original	As Modified
Project ID	P00642504LZ	
UACS	300215100050000	
Scope of Work	Construction of Concrete Road	Construction of Gravel Road
Physical Target	15.110 Lane Km	7.840 Lane Km

The supporting documents based on D.O. No. 37, series of 2018 are attached for your ready reference.

For the consideration of the Secretary.

  
**KHADAFFY D. TANGGOL**  
Regional Director

CAR.1 CSCE/EPD/JWC/ABM



## Form for Modification Request

A. GENERAL					
<b>1. REGION</b> Cordillera Administrative Region		<b>2. DEO</b> Benguet 2nd District Engineering Office		<b>3. LEGISLATIVE DISTRICT</b> BENGUET (LONE DISTRICT)	
B. ORIGINAL PROJECT			C. PROPOSED REVISED PROJECT		
<b>4. UACS</b> (Unified Account Code Structure as defined in GAA) 300215100050000					
<b>5. Project Id</b> P00642504LZ					
<b>6. Project Category</b> Convergence and Special Support Program					
<b>7. Sub-Program (P/A/P)</b> Convergence and Special Support Program - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Access Roads and/or Bridges from the National Road/s leading to Major/ Strategic Public Buildings/ Facilities					
<b>8. Operating Unit</b> Central Office			<b>18. Operating Unit</b> (Change subject to DBM approval) Central Office		
<b>9. Type of Work</b> (Enter Details for all Components below)					
<b>Component ID</b>	<b>Type of Work</b>		<b>Component ID</b>	<b>Type of Work</b>	
CW1	Construction of Concrete Road		CW1	Construction of Gravel Road	
EAO			EAO		
<b>10. PROJECT DESCRIPTION</b> (as recorded in GAA) Construction of Road, Gadang - Lanas - Amponget - Bagulin, Gadang & Sagubo, Kapangan, Benguet			<b>20. PROJECT DESCRIPTION</b> (of the revised project) Construction of Road, Gadang - Lanas - Amponget - Bagulin, Gadang & Sagubo, Kapangan, Benguet		
<b>11. ALLOTMENT (P'000)</b> (as recorded in GAA) 150,000			<b>21. REVISED ESTIMATED COST (P'000)</b> (Equal to, or lower than GAA allotment) 150,000		<b>22. CAF</b> (To be obtained from Financial Management office) <input type="checkbox"/> YES
<b>12. PHYSICAL TARGET</b> (Enter Details for all Components below)					
<b>Component ID</b>	<b>Target</b>	<b>Target Unit</b>	<b>Component ID</b>	<b>Target</b>	<b>Target Unit</b>
CW1	15.106	Lane Km	CW1	7.840	Lane Km
EAO			EAO		
<b>13. UNIT COST</b> (Enter Details for all Components below)			<b>24. UNIT COST</b> (Enter Details for all Components below)		
<b>Component ID</b>	<b>Component Cost (P'000)</b>	<b>Target Unit Cost (P'000/Target Unit)</b>	<b>Component ID</b>	<b>Component Cost (P'000)</b>	<b>Target Unit Cost (P'000/Target Unit)</b>
CW1	144,750.000	9,582.285185	CW1	144,750.000	18,463.0102
EAO	5,250.000		EAO	5,250.000	




## Form for Modification Request

<b>14. PROJECT WORK LOCATION</b> (Must be defined in strict accordance with DO 65 Series 2014) Click here to enter text.				<b>25. PROJECT WORK LOCATION</b> (Must be defined in strict accordance with DO 65 Series 2014. Also complete "ANNEX A" for National Road projects under OO-1 and LP) Click here to enter text.			
Start X	120.552973	End X	120.514733	Start X	120.5405 /	End X	120.5380 /
Start Y	16.615237	End Y	16.597572	Start Y	16.63109 /	End Y	16.60441 /
<b>15. ROAD CLASSIFICATION</b> (if applicable) -				<b>26. ROAD CLASSIFICATION</b> (if applicable) -			
<b>16. IMPLEMENTING OFFICE</b> (Record the Implementing Office of the original project) Regional Office CAR				<b>27. IMPLEMENTING OFFICE</b> (Record the Implementing Office of the proposed revised project) Regional Office CAR /			
<b>17. PROJECT IMPLEMENTATION PLAN (PIP)</b>				<b>28. PROJECT IMPLEMENTATION PLAN (PIP)</b>			
Planned Start Date		Planned End Date		Planned Start Date		Planned End Date	
06/25/2022		05/20/2023		06/25/2022 /		05/20/2023 /	
<b>29. OVERLAP?</b> <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES				<b>30. UNDER WARRANTY?</b> <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES			

### D. ATTACHMENTS & JUSTIFICATIONS

<b>31. PROJECT IMPACT ANALYSIS ATTACHED?</b> (For Flood Control Projects) <input type="checkbox"/> NO <input checked="" type="checkbox"/> YES <input type="checkbox"/> N/A
<b>32. TECHNICAL JUSTIFICATION</b> (Explain in detail in Bullet point format; minimum of 2 points) <ul style="list-style-type: none"> <li>The change in the type of work from "Construction of Concrete Road" to "Construction of Gravel Road" was made to prioritize the <u>continuity of the road opening along the road line</u>, and increase the road accessibility of the road users.</li> <li>The <u>increase in unit cost</u> is due to the massive excavation/earthworks and the incorporation of drainage and slope protection structures consisting of 85.37% and 5.15% of the project direct cost respectively.</li> <li>The derived unit cost is based on the approved Detailed Unit Price Analysis and Program of Work.</li> <li>See attached Certificate of Reasonableness of Estimates approved by the Regional Director.</li> </ul>
<b>33. PHOTOS SUBMITTED</b> <input type="checkbox"/> NO <input checked="" type="checkbox"/> YES
<b>34. A MAP OF THE PROPOSED PROJECT WORK LOCATION SUBMITTED</b> <input type="checkbox"/> NO <input checked="" type="checkbox"/> YES

## Form for Modification Request

35. PREPARED BY:			
<b>Name:</b>	 ERLINDA F. DOLIENTE	<b>Position:</b>	Chief, Planning Section
<b>Office:</b>	Cordillera Administrative Region	<b>Date:</b>	
36. REVIEWED BY DISTRICT OFFICE (If Required)		38. REVIEWED BY REGIONAL OFFICE	
<b>Name:</b>		<b>Name:</b>	 ANGELITAB. MABITAZAN
<b>Position:</b>		<b>Position:</b>	Chief, Planning and Design Division
<b>Date:</b>		<b>Date:</b>	
37. RECOMMENDED BY DISTRICT OFFICE (If Required)		39. RECOMMENDED BY REGIONAL OFFICE	
<b>Name:</b>		<b>Name:</b>	 KHADAFFY D. TANGGOL
<b>Position:</b>		<b>Position:</b>	Regional Director
<b>Date:</b>		<b>Date:</b>	



## Form for Modification Request

**UACS** (Unified Account Code Structure as defined in GAA)

300215100050000

**Project Id**

P00642504LZ

### 40. DPWH OFFICE OF THE UNDERSECRETARIES FOR OPERATIONS USE ONLY

**Category of Modification**

(choose one)

- ☐ Category A – Typographical Errors
- ☐ Category B – Change in Station Limits, due to increase or decrease in budget
- ☐ Category C – Change in Location
- ☐ Category D – Change in Operating Unit (requires DBM approval)
- ☐ Adjustment – Send to PS-PD to amend MYPS
- ☐ Modification does not comply with DBM Categories
- ☐ Augmentation

**Primary Reason for Request (based on Category of Modification): (choose one)**

Category A	Category B	Category C	Category D	Adjustment (Must be no change to target or GAA line item)
<input type="checkbox"/> Typographical error on Project Description <input type="checkbox"/> Project Description needs items removed due to typo error	<input type="checkbox"/> Overlapping Sections of Work <input type="checkbox"/> Change in station limits, due to increase or decrease in budget <input checked="" type="checkbox"/> Change in Physical Target	<input type="checkbox"/> No such Barangay <input type="checkbox"/> No such City/Municipality	<input type="checkbox"/> Change in (IO), requiring a change in the (OU)	<input type="checkbox"/> Typographical error on Project Component Description <input type="checkbox"/> Typographical error on other fields not included in, or not consistent with GAA <input type="checkbox"/> Move funds between Project Components <input type="checkbox"/> Add/delete Project Components <b>Change of Itemized Project Component:</b> <input type="checkbox"/> Various <input type="checkbox"/> Description <input type="checkbox"/> Location <input type="checkbox"/> Amount <input type="checkbox"/> Target

Reviewed by Office of the Undersecretary for Operations

**Name:** Engr. ANTONIO V. SOBREVÍÑAS, JR.

**Signature**

**Position:** Project Manager II

**Date:** 7/13/22

### 41. DPWH PLANNING SERVICE OFFICE USE ONLY

**Category of Modification**

(choose one)

- ☐ Category A – Typographical Errors
- ☐ Category B – Change in Station Limits, due to increase or decrease in budget
- ☐ Category C – Change in Location
- ☐ Category D – Change in Operating Unit (requires DBM approval)
- ☐ Adjustment – Send to PS-PD to amend MYPS
- ☐ Modification does not comply with DBM Categories
- ☐ Augmentation

Reviewed by Planning Service

**Name:** CHRISTYBEL C. CANUEL

**Signature**

**Position:** Regional Coordinator

**Date:** 7/15/22

**Name:** PETER PAUL R. CORTEZ

**Signature:**

**Position:** OIC – Chief, Programming Division

**Date:**