



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
CENTRAL OFFICE
Manila

MAR 30 2023
MEMORANDUM

FOR : **MANUEL M. BONOAN**
Secretary
This Department

This refers to the memorandum dated 06 February 2023 of **DPWH Region VI Director NERIE D. BUENO, CESO III**, endorsing the Project Modification requested by OIC - District Engineer Gener J. Abergas, Aklan District Engineering Office, under the FY 2023 General Appropriations Act (GAA), to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 310202101436000 Project ID: P00705267VS					
OO1: Ensure Safe and Reliable National Road System			OO1: Ensure Safe and Reliable National Road System		
Network Development Program - Road Widening - Secondary Roads			Network Development Program - Road Widening - Secondary Roads		
Jaime Cardinal Sin Ave - K0293 + 000 - K0295 + 000			Jaime Cardinal Sin Ave - K0293 + 000 - K0293 + 600		
Physical Target	Unit Cost (P'000)	Allocation (P'000)	Physical Target	Unit Cost (P'000)	Estimated Cost (P'000)
CW1- Road Widening: 4.00 lane km	8,773.70/ lane km	35,094.78	CW1- Road Widening: 1.20 lane km	24,794.82/ lane km	29,753.78
			ROW Acquisition: 1,090.00 sq. m.	4,900/ sq. m.	5,341.00
EAO	-	716.22	EAO	-	716.22
Total:		35,811.00	Total:		35,811.00
Justification:					
Modification is sought due to:					
1. Adjustment in the station limits due to the increase in unit cost per lane km of CW1 based on updated canvassed prices in pursuant to Department Order No. 63, Series of 2022, Guidelines in Addressing the Effect of the Increasing Prices of Construction Materials and Equipment Rental Rates Utilized for Infrastructure Projects which resulted to the decrease in the physical target of CW1 from 4.00 lane km to 1.20 lane km.					
2. ROW Component was already identified for payment of affected lots, structures, and utilities.					
3. Attached are the following supporting documents: Approved Program of Works (POW), Detailed Engineering Design (DED), Certificate of Availability of Funds, GIS Map, Certification on the Reasonableness of Cost dated February 1, 2023.					

Based on our evaluation, the submitted request for modification of the said project is found in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.

ANTONIO V. MOLANO, JR.
Assistant Secretary for Regional Operations
in NCR, Region III, IV-A, IV-B, V, VI, VII and VIII

RECOMMENDING APPROVAL:
MARIA CATALINA E. CABRAL, Ph.D., CESO I
Undersecretary for Planning and
Public-Private Partnership Service

ROBERTO R. BERNARDO, CESO I
Undersecretary for Regional Operations in
NCR, Regions III, IV-A, IV-B, V, VI, VII and VIII

APPROVED/DISAPPROVED:

MANUEL M. BONOAN
Secretary

2.6 ACC/BCL/AVM/RRB



-456 VI - 01763