



Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
**CENTRAL OFFICE**  
Manila

**MEMORANDUM**

**FOR :** **MANUEL M. BONOAN**  
Secretary  
This Department

This refers to the memorandum dated 02 February 2023 of **DPWH Region VI Director NERIE D. BUENO, CESO III**, endorsing the Project Modification requested by District Engineer **NONIE A. VIYAR**, Capiz 1<sup>st</sup> District Engineering Office, under the FY 2023 General Appropriations Act (GAA), to wit:

As per GAA/Original			As Modified		
Project Description					
<b>UACS No. 310203100709000</b> <b>Project ID: P00705276VS</b>					
OO1: Ensure Safe and Reliable National Road System			OO1: Ensure Safe and Reliable National Road System		
Network Development - Road Widening - Tertiary Roads			Network Development - Road Widening - Tertiary Roads		
Roxas City Bdry-Panitan-Bailan Rd - K0113 + 065 - K0113 + 683, K0116 + 607 - K0117 + 440, K0117 + 811 - K0118 + 000			Roxas City Bdry-Panitan-Bailan Rd - K0113 + 096 - K0113 + 849, K0117 + 000 - K0117 + 440, K0117 + 789 - K0118 + 000		
Physical Target	Unit Cost (P'000)	Allocation (P'000)	Physical Target	Unit Cost (P'000)	Estimated Cost (P'000)
CW1 - Road Widening: 3.298 lane km	12,740.00 / lane km	42,016.52	CW1 - Road Widening: 2.53 lane km	16,607.32 / lane km	42,016.52
EAO	-	857.48	EAO	857.48	857.48
Total:		42,874.00	Total:		42,874.00
<b>Justification:</b> Modification is sought due:					
<ul style="list-style-type: none"><li>Change in station limits to prioritize unwidened road sections which resulted to a decrease in physical target from 3.298 lane km to 2.53 lane km. The increase in unit cost per lane km is due to the provision of drainage and slope protection structures (RCPC and Stone Masonry), paved shoulders, and metal guardrails for road safety.</li><li>Attached are the following supporting documents: Approved Program of Works (POW), Detailed Engineering Design (DED), Certificate of Availability of Funds (CAF) and Certification on the Reasonableness of Cost dated February 1, 2023.</li></ul>					

Based on our evaluation, the submitted request for modification of the said project is in order. Hence, the said request is hereby recommended for Secretary's consideration and approval.

**ANTONIO V. MOLANO, JR.**

Assistant Secretary for Regional Operations  
in NCR, Region III, IV-A, IV-B, V, VI, VII and VIII

rvh 0247 v1 modi

AN-6-202303 - D1343

**RECOMMENDING APPROVAL:**



**MARIA CATALINA E. CABRAL, Ph.D., CESO I**  
Undersecretary for Planning and  
Public-Private Partnership Service



**ROBERTO R. BERNARDO, CESO I**  
Undersecretary for Regional Operations in NCR  
Region III, IV-A, IV-B, V, VI, VII and VIII

**APPROVED/~~DISAPPROVED~~:**



**MANUEL M. BONOAN**  
Secretary

2.6 ACC/BCL/AVM/RRB

Department of Public Works and Highways  
Office of the Secretary



WIN3F06908