



MAR 23 2023


MEMORANDUM

FOR : **MANUEL M. BONOAN**
Secretary
This Department

This refers to the memorandum dated 02 February 2023 of **DPWH Region VI Director NERIE D. BUENO, CESO III**, endorsing the Project Modification requested by District Engineer ALLAN REY R. PAJIMNA, Iloilo 2nd District Engineering Office, under the FY 2023 General Appropriations Act (GAA), to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 310203100642000 Project ID: P00705287VS					
ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System			ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System		
Network Development - Road Widening - Tertiary Roads			Network Development - Road Widening - Tertiary Roads		
Iloilo-Capiz Rd (Old Route) - K0065 + 776 - K0069 + 022			Iloilo-Capiz Rd (Old Route) - K0057 + (-400) - K0057 + (-067.70), K0065 + 776 - K0066 + 720		
Physical Target	Unit Cost (P '000)	Allocation (P '000)	Physical Target	Unit Cost (P '000)	Estimated Cost (P '000)
CW1 - Road Widening: 6.342 lane km	11,280.40 / lane km	71,540.275	CW1 - Road Widening: 3.1434 lane km	11,860.65/ lane km	37,282.775
EAO	-	2,594.725	ROW Acquisition: 35,000 sq.m.	1.00/sq.m.	34,257.500
			EAO	-	2,594.725
Total:		74,135.00	Total:		74,135.00
Justification:					
1. Modification is sought due to change in station limits to prioritize unwidened road sections located in the Poblacion area of Calinog, Iloilo resulting to a change in physical target from 6.342 lane km to 3.1434 lane km. The increase in unit cost per lane km is due to the provision of drainage structures to prevent the newly widened road from flooding.					
2. ROW Component was already identified for payment of affected lots, structures, and utilities.					
3. Attached are the following supporting documents: Approved Program of Works (POW), Detailed Engineering Design (DED), Certificate of Availability of Funds, Geotagged Photos and Certification for the Reasonableness of Cost dated February 9, 2023.					

Based on our evaluation, the submitted request for modification of the said project is in order. Hence, the said request is hereby recommended for Secretary's consideration and approval.



ANTONIO V. MOLANO, JR.
Assistant Secretary for Regional Operations
in NCR, Region III, IV-A, IV-B, V, VI, VII and VIII

Am-0233 VI modi

03
Am-co-762302-01263

RECOMMENDING APPROVAL:


MARIA CATALINA E. CABRAL, Ph.D., CESO I
Undersecretary for Planning and
Public-Private Partnership Service


ROBERTO R. BERNARDO, CESO I
Undersecretary for Regional Operations in NCR
Region III, IV-A, IV-B, V, VI, VII and VIII

APPROVED/DISAPPROVED:


MANUEL M. BONOAN
Secretary

2.6 ACC/BCL/AVM/RRB

Department of Public Works and Highways
Office of the Secretary



WIN3F06951