



DE

## OFFICE OF THE SECRETARY

Manila

Reference  
Number:

VIII-076

Project ID:

P00705323VS

12 APR 2023

## MEMORANDUM

FOR

:

**ROBERTO R. BERNARDO, CESO I**

Undersecretary for Regional Operations

In NCR, Regions III, IV-A, IV-B, V, VI, VIII and VIII

This Department

This has reference to the herein memorandum dated 24 March 2023 of **DPWH Regional Director EDGAR B. TABACON, CESO IV, DPWH Region VIII**, endorsing the request for the approval of the **Modification of Alfredo L. Bollido, ASEAN Eng., District Engineer, Biliran District Engineering Office, Naval, Biliran**, of the project

As per GAA/Original			As Modified		
Project Description					
UACS No.: 310202101460000 Project ID: P00705323VS					
OO1: Ensure Safe and Reliable National Road System			OO1: Ensure Safe and Reliable National Road System		
Network Development - Road Widening - Secondary Roads			Network Development - Road Widening - Secondary Roads		
Biliran Circumferential Rd - K1021 + 080 - K1021 + 674			Biliran Circumferential Rd - K1021 + 080 - K1021 + 621		
Physical Target	Unit Cost	Allocation	Physical Target	Unit Cost	Estimated Cost
CW1-Road Widening: 1.188 Lane Km	₱ 16,498,316.498/ Lane Km	₱ 19,600,000	CW1-Road Widening: 1.082 Lane Km	₱ 18,114,602.588/ Lane Km <i>₱ 36.2 m/k</i>	₱ 19,600,000
EAO		₱ 400,000	EAO		₱ 400,000
Total:		₱ 20,000,000			₱ 20,000,000

## Justifications:

1. The allocation was insufficient to cover the total cost of the original Physical Target, hence change in station limits, resulting to the decrease of Physical Target.
2. The decrease of Physical Target and consequently increase of Unit Cost was due to Construction of Drainage and Slope Protection which are necessary based on actual site condition, and due to price escalation of materials and equipment rental rates.
3. Attached are the following supporting documents: Form for Evaluation of Modification Request (2023, V1.0); BP 202; Certificate of Availability of Funds; Approved Program of Works; Plan; Geotagged Photos; Certificate of Reasonableness of Cost Estimate; and Location Map

under FY 2023 General Appropriation Act (GAA), to wit;

Based on our evaluation, the submitted request for modification of the said project is found in order. Hence, the said request is hereby recommended for the Undersecretary's consideration and approval.

**ANTONIO V. MOLANO, JR.**

Assistant Secretary for Regional Operations

In NCR, Region III, IV-A, IV-B, V, VI, VII and VIII

## RECOMMENDING APPROVAL:

**MARIA CATALINA E. CABRAL, Ph.D., CESO I**Undersecretary for Planning and  
Public-Private Partnership Service

## APPROVED/DISAPPROVED:

**ROBERTO R. BERNARDO, CESO I**

Undersecretary for Regional Operations

In NCR, Regions III, IV-A, IV-B, V, VI, VIII and VIII