

Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
**OFFICE OF THE SECRETARY**  
Manila

APR 20 2023

**MEMORANDUM**

**FOR :** **MANUEL M. BONOAN**  
Secretary  
This Department


This has reference to the herein memorandum dated 24 March 2023 of **DPWH Regional Director EDGAR B. TABACON, CESO IV, DPWH Region VIII**, endorsing the request for the approval of the **Modification of Alfredo L. Bollido, ASEAN Eng., District Engineer, Biliran District Engineering Office**, Naval, Biliran, of the project under FY 2023 General Appropriation Act (GAA), to wit;

As per GAA/Original			As Modified		
Project Description					
<b>UACS No.: 310202101462000</b> <b>Project ID: P00705325VS</b>					
OO1: Ensure Safe and Reliable National Road System			OO1: Ensure Safe and Reliable National Road System		
Network Development - Road Widening - Secondary Roads			Network Development - Road Widening - Secondary Roads		
Biliran Circumferential Rd - K1050 + 175 - K1051 + 217			Biliran Circumferential Rd - K1050 + 175 – <b>K1050 + 209, K1050 + 230 – K1050 + 875</b>		
Physical Target	Unit Cost	Allocation	Physical Target	Unit Cost	Estimated Cost
CW1-Road Widening: 2.092 Lane Km	₱ 7,641,376.673/ Lane Km	₱ 15,985,760	CW1-Road Widening: <b>0.713</b> Lane Km	₱ 22,420,420.757/ Lane Km <b>₱ 44.8 m/h.</b>	₱ 15,985,760
EAO		₱ 326,240	EAO		₱ 326,240
<b>Total:</b>		<b>₱ 16,312,000</b>			<b>₱ 16,312,000</b>


**Justifications:**


1. The allocation was insufficient to cover the total cost of the original Physical Target, hence change in station limits, resulting to the decrease of Physical Target.
2. The decrease of Physical Target and consequently increase of Unit Cost was due to Construction of Drainage and Slope Protection which are necessary based on actual site condition, and due to price escalation of materials and equipment rental rates.
3. Attached are the following supporting documents: Form for Evaluation of Modification Request (2023, V1.0); BP 202; Certificate of Availability of Funds; Approved Program of Works; Plan; Geotagged Photos; **Certificate of Reasonableness of Cost Estimate**; and Location Map

Based on our evaluation, the submitted request for modification of the said project is found in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.


  
**ANTONIO V. MOLANO, JR.**  
Assistant Secretary for Regional Operations  
In NCR, Region III, IV-A, IV-B, V, VI, VII and VIII

**RECOMMENDING APPROVAL:**

  
**MARIA CATALINA E. CABRAL, Ph.D., CESO I**  
Undersecretary for Planning and  
Public-Private Partnership Service

  
**ROBERTO R. BERNARDO, CESO I**  
Undersecretary for Regional Operations  
In NCR, Regions III, IV-A, IV-B, V, VI, VIII and VIII

**APPROVED/DISAPPROVED:**

  
**MANUEL M. BONOAN**  
Secretary

2.6 ACC/BCL/AVM/RRB

Department of Public Works and Highways  
Office of the Secretary

