



Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
**CENTRAL OFFICE**  
MANILA

MAR 23 2023

MEMORANDUM

FOR : **MANUEL M. BONOAN**  
Secretary  
This Department

This refers to the memorandum dated 08 February 2023 of **DPWH Region VI Director NERIE D. BUENO, CESO III**, endorsing the Project Modification requested by District Engineer GENARO M. PANGANIBAN, Negros Occidental 4th District Engineering Office, under the FY 2023 General Appropriations Act (GAA), to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 310203100646000 Project ID: P00705457VS					
OO1: Ensure Safe and Reliable National Road System			OO1: Ensure Safe and Reliable National Road System		
Network Development - Road Widening - Tertiary Roads			Network Development - Road Widening - Tertiary Roads		
Jct Pontevedra-La Castellana Rd - K0045 + (-995) - K0047 + 500			Jct Pontevedra-La Castellana Rd - K0045 + (-995) - K0046 + 000		
Physical Target	Unit Cost (P'000)	Allocation (P'000)	Physical Target	Unit Cost (P'000)	Estimated Cost (P'000)
CW1 - Road Widening: 6.97 lane km	11,076.04/ lane km	77,200.00	CW1 - Road Widening: 3.976 lane km	9,590.02/ lane km	38,129.92
			CW2 - Construction of Drainage Structure along Road: 3,976.00 lineal meters	7.31/ lineal meter	29,070.08
			ROW Acquisition: 31,211.60 sq.m.	0.32/ sq.m.	10,000.00
EAO	-	2,800.00	EAO	-	2,800.00
Total:		80,000.00	Total:		80,000.00
Justification: The modification is sought due to: 1. Adjustment in the end station limit resulting to a decrease in physical target from 6.97 lane km to 3.976 lane km and the inclusion of drainage structure (CW2) is necessary to prevent the area from flooding. 2. ROW Component is identified for payment of affected structures/lots and properties. 3. Attached are the following supporting documents: Certification for the Reasonableness of Cost dated February 1, 2023, Approved Program of Works (POW), Detailed Engineering Design (DED), Certificate of Availability of Funds, and GIS Map.					

Based on our evaluation, the submitted request for modification of the said project is in order. Hence, the said request is hereby recommended for Undersecretary's consideration and approval.

**ANTONIO V. MOLANO, JR.**  
Assistant Secretary for Regional Operations  
in NCR, Region III, IV-A, IV-B, V, VI, VII and VIII

RECOMMENDING APPROVAL:

**MARIA CATALINA E. CABRAL, Ph.D., CESO I**  
Undersecretary for Planning and  
Public-Private Partnership Service

**ROBERTO R. BERNARDO, CESO I**  
Undersecretary for Regional Operations in NCR  
Region III, IV-A, IV-B, V, VI, VII and VIII

APPROVED/DISAPPROVED:

**MANUEL M. BONOAN**  
Secretary

Department of Public Works and Highways  
Office of the Secretary  
WIN3F06939