



22 MAR 2023

Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
CENTRAL OFFICE
MANILA

V1-133

MEMORANDUM

FOR : **MANUEL M. BONOAN**
Secretary
This Department

This refers to the memorandum dated 06 February 2023 of **DPWH Region VI Director NERIE D. BUENO, CESO III**, endorsing the Project Modification requested by OIC - District Engineer Gener J. Abergas, Aklan District Engineering Office, under the FY 2023 General Appropriations Act (GAA), to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 310111100497000 Project ID: P00705492VS					
OO1: Ensure Safe and Reliable National Road System			OO1: Ensure Safe and Reliable National Road System		
Asset Preservation Program - Construction/ Upgrading/ Rehabilitation of Drainage along National Roads - Secondary Roads			Asset Preservation Program - Construction/ Upgrading/ Rehabilitation of Drainage along National Roads - Secondary Roads		
Jaime Cardinal Sin Ave - K0294 + 595 - K0296 + 423			Jaime Cardinal Sin Ave - K0293 + 600 - K0295 + 320		
Physical Target	Unit Cost (P'000)	Allocation (P'000)	Physical Target	Unit Cost (P'000)	Estimated Cost (P'000)
CW1- Construction of Drainage along Road: 1,828.00 lineal meters	31.67/ lineal meter	57,900.00	CW1- Construction of Drainage along Road: 3,440.00 lineal meters	12.75/ lineal meter	43,869.00
			ROW Acquisition: 1,787.00 sq. m.	7.85/ sq. m.	14,031.00
EAO	-	2,100.00	EAO	-	2,100.00
Total:		60,000.00	Total:		60,000.00
Justification:					
Modification is sought due to:					
1. Change in the station limits to include an additional 1,612.00 lineal meters of road sections that needs drainage to prevent flooding resulting to the increase in the physical target of CW1 from 1,828.00 lineal meters to 3,440.00 lineal meters and decrease in unit cost per lineal meters of CW1.					
2. Inclusion of ROW component for the payment of lots, structures, and utilities.					
3. Attached are the following supporting documents: Approved Program of Works (POW), Detailed Engineering Design (DED), Certificate of Availability of Funds, GIS Map and Certification for Reasonableness of Cost dated February 1, 2023.					

Based on our evaluation, the submitted request for modification of the said project is in order. Hence, the said request is hereby recommended for Secretary's consideration and approval.

ANTONIO V. MOLANO, JR.
Assistant Secretary for Regional Operations
in NCR, Regions III, IV-A, IV-B, V, VI, VII and VIII

RECOMMENDING APPROVAL:

MARIA CATALINA E. CABRAL, Ph.D., CESO I
Undersecretary for Planning and
Public-Private Partnership Service

APPROVED / DISAPPROVED

ROBERTO R. BERNARDO, CESO I
Undersecretary for Regional Operations in
NCR, Regions III, IV-A, IV-B, V, VI, VII and VIII