



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
CENTRAL OFFICE
Manila

VI-026
P00705562VS

MAR 18 2023
MEMORANDUM

FOR : **MANUEL M. BONOAN**
Secretary
This Department

This refers to the memorandum dated 02 February 2023 of **DPWH Region VI Director NERIE D. BUENO, CESO III**, endorsing the Project Modification requested by OIC - District Engineer Dene B. Baldonado, Jr., Negros Occidental 1st District Engineering Office, under the FY 2023 General Appropriations Act (GAA), to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 310110100402000 Project ID: P00705562VS					
OO1: Ensure Safe and Reliable National Road System			OO1: Ensure Safe and Reliable National Road System		
Asset Preservation Program - Construction/ Upgrading/ Rehabilitation of Drainage along National Roads - Primary Roads			Asset Preservation Program - Construction/ Upgrading/ Rehabilitation of Drainage along National Roads - Primary Roads		
Bacolod North Rd - K0009 + 681.10 - K0009 + 777, K0010 + 200 - K0009 + 639			Bacolod North Rd - K0032 + 724 – K0033 + 135, K0033 + 185 – K0033 + 649		
Physical Target	Unit Cost (P'000)	Allocation (P'000)	Physical Target	Unit Cost (P'000)	Estimated Cost (P'000)
CW1- Construction of Drainage Structure along Road: 1,571.90 lineal meters	25.50/ Lineal meter	40,086.90	CW1-Construction of Drainage Structure along Road: 875.00 lineal meters	45.81/ Lineal meter	40,086.90
EAO	-	818.10	EAO	-	818.10
Total:		40,905.00	Total:		40,905.00
Justification: <i>New station limits outside original station limits</i> Modification is sought due to: <i>80% increase in unit cost</i> 1. Change in station limits to prioritize flood prone road sections which resulted to the decrease in physical target of CW1 from 1,571.9 lineal meters to 875.00 lineal meters. 2. The increase in unit cost per lineal meter of CW1 is due to the inclusion of sidewalk and streetlighting for road safety. <i>→ could be based on DPWH design standards</i> 3. Attached are the following supporting documents: Approved Program of Works (POW), Detailed Engineering Design (DED), Certificate of Availability of Funds, GIS Map, Certificate of Reasonableness of Cost dated January 30, 2023.					

Based on our evaluation, the submitted request for modification of the said project is found in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.

[Signature]
ANTONIO V. MOLANO, JR.
Assistant Secretary for Regional Operations
in NCR, Region III, IV-A, IV-B, V, VI, VII and VIII

RECOMMENDING APPROVAL:

[Signature]
MARIA CATALINA E. CABRAL, Ph.D., CESO I
Undersecretary for Planning and
Public-Private Partnership Service

[Signature]
ROBERTO R. BERNARDO, CESO I
Undersecretary for Regional Operations
NCR, Region III, IV-A, IV-B, V, VI, VII & VIII

APPROVED/DISAPPROVED:

[Signature]
MANUEL M. BONOAN
Secretary

2.6 ACC/BCL/AVM/RRB

Department of Public Works and Highways
Office of the Secretary



WIN3F06900

Ann - 0200 VI mod1