

Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
CENTRAL OFFICE
Manila

27 2023


MEMORANDUM

FOR : **MANUEL M. BONOAN**
Secretary
This Department

This has reference to the herein Memorandum dated March 7, 2023 of **DPWH Region VIII Director EDGAR B. TABACON, CESO IV**, endorsing the request for the approval of the **Modification** of **ARNALDO R. BONIFACIO, District Engineer, Leyte 4th District Engineering Office**, Ormoc City, Leyte, of the project under FY 2023 general Appropriations Act (GAA), to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 310207100280000 Project ID: P00705585VS					
OO1: Ensure Safe and Reliable National Road System			OO1: Ensure Safe and Reliable National Road System		
Network Development – Off-Carriageway Improvement – Primary Road			Network Development – Off-Carriageway Improvement – Primary Road		
Ormoc-Baybay-Southern Leyte Bdry Rd. – K1013+064 – K1013+710, K1015+100 – K1015+503			Ormoc-Baybay-Southern Leyte Bdry Rd. – K1013+064 – K1013+710, K1015+100 – K1015+503		
Physical Target	Unit Cost (P'000)	Allocation (P'000)	Physical Target	Unit Cost (P'000)	Estimated Cost (P'000)
Off-Carriageway Improvement: Shoulder Paving/ Construction: 3,594.930 Square Meters	₱ 5.3158/ sq.m.	₱ 19,110.00	Off-Carriageway Improvement: Shoulder Paving/ Construction: 1,883.00 Square Meters	₱ 10.1487/ sq.m,	₱ 19,110.00
EAO		₱ 390.00	EAO		₱ 390.00
Total:		₱ 19,500.00	Total:		₱ 19,500.00
JUSTIFICATIONS:					
1. Request for Modification due to the change in target from 3,594.930 square meter to 1,333.00 square meter. The change is a result of the design enhancement that includes construction materials that are expensive. In addition, there is an increase in fuel rate thus the increase in equipment rentals.					
2. Attached are the following supporting documents: Approved Program of Works (POW), Detailed Engineering Design (DED), Certificate of Availability of Funds (CAF), Geotagged Photos, GIS Map and Certificate of Reasonableness of Cost Estimate.					


Based on our evaluation, the submitted request for modification of the said project is found in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.


ANTONIO V. MOLANO, JR.
Assistant Secretary for Regional Operations
in NCR, Region III, IV-A, IV-B, V, VI, VII and VIII

RECOMMENDING APPROVAL:

MARIA CATALINA E. CABRAL, PH.D., CESO I
Undersecretary for Planning and
Public-Private Partnership Service


ROBERTO R. BERNARDO, CESO I
Undersecretary for Regional Operations in NCR
Region III, IV-A, IV-B, V, VI, VII and VIII

APPROVED/ ~~DISAPPROVED~~:

MANUEL M. BONOAN
Secretary