



Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
**CENTRAL OFFICE**  
Manila


MEMORANDUM

FOR : **ROBERTO R. BERNARDO, CESO I**  
Undersecretary for Regional Operations  
in NCR, Regions III, IV-A, IV-B, V, VI, VII and VIII


This refers to the memorandum dated 24 January 2023 of **DPWH Region NERIE D. BUENO, CESO III**, endorsing the Project Modification requested by District Engineer RHODORA B. NUÑAL, Guimaras District Engineering Office, under the FY 2023 General Appropriations Act (GAA), to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 310102101350000 Project ID: P00705652VS					
OO1: Ensure Safe and Reliable National Road System			OO1: Ensure Safe and Reliable National Road System		
Asset Preservation - Preventive Maintenance - Secondary Roads			Asset Preservation - Preventive Maintenance - Secondary Roads		
Guimaras Circumferential Rd - K0000 + (-394) - K0000 + (-149), K0005 + 795 - K0005 + 944, K0006 + 018 - K0006 + 296, K0006 + 354 - K0006 + 508, K0033 + 500 - K0034 + 040, K0041 + 804 - K0042 + 000, K0045 + 773 - K0045 + 868, K0045 + 941 - K0046 + 000, K0047 + 000 - K0047 + 350, K0055 + 926 - K0056 + 884, K0057 + 777 - K0057 + 942			Guimaras Circumferential Rd - K0000 + (-394) - K0000 + (-149), K0005 + 795 - K0005 + 944, K0006 + 018 - K0006 + 296, K0006 + 354 - K0006 + 508, K0033 + 500 - K0034 + 040, K0041 + 804 - K0042 + 000, K0045 + 773 - K0045 + 868, K0045 + 941 - K0046 + 000, K0047 + 000 - K0047 + 350, K0055 + 926 - K0056 + 276, K0057 + 777 - K0057 + 942		
Physical Target	Unit Cost (P'000)	Allocation (P'000)	Physical Target	Unit Cost (P'000)	Estimated Cost (P'000)
CW1 - Preventive Maintenance of Road: Asphalt Overlay: 7.668 lane Km	5,625.41 / lane Km	43,135.68	CW1 - Preventive Maintenance of Road: Asphalt Overlay: 6.452 lane Km	6,685.63 / lane Km	43,135.68
EAO	-	880.32	EAO	-	880.32
Total:		44,016.00	Total:		44,016.00
Justification:					
Modification is sought due to:					
1. Adjustment in the station limits due to the increase in unit cost per lane km of CW1 based from the revised costs of construction materials based on updated canvassed prices in pursuant to DO 63 s. 2022: Guidelines in Addressing the Effect of the Increasing Prices of Construction Materials and Equipment Rental Rates Utilized for Infrastructure Projects which resulted to the decrease in physical target of CW1 from 7.668 lane km to 6.452 lane km.					
2. Attached are the following supporting documents: Approved Program of Works (POW), Detailed Engineering Design (DED), Certificate of Availability of Funds, GIS Map, Certification on the Reasonableness of Cost dated January 6, 2023.					


Based on our evaluation, the submitted request for modification of the said project is in order. Hence, the said request is hereby recommended for Secretary's consideration and approval.

  
**ANTONIO V. MOLANO, JR.**  
Assistant Secretary for Regional Operations  
in NCR, Region III, IV-A, IV-B, V, VI, VII and VIII

RECOMMENDING APPROVAL:

  
**MARIA CATALINA E. CABRAL, Ph.D., CESO I**  
Undersecretary for Planning and  
Public-Private Partnership Service

APPROVED/DISAPPROVED:

  
**ROBERTO R. BERNARDO, CESO I**  
Undersecretary for Regional Operations  
in NCR, Regions III, IV-A, IV-B, V, VI, VII and VIII