

Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

APR 20 2023

MEMORANDUM

FOR : **MANUEL M. BONOAN**
Secretary
This Department

This has reference to the herein Memorandum dated March 13, 2022 of **DPWH Regional Director EDGAR B. TABACON, CESO IV, DPWH Region VIII** endorsing the request for the approval of the **Modification of ADELFA A. BONIFACIO, District Engineer, Leyte 1st District Engineering Office, Pawing, Palo, Leyte**, of the project under FY 2023 General Appropriation Act (GAA), to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 310101101064000 Project ID: P00705710VS OO1: Ensure Safe and Reliable National Road System Asset Preservation - Preventive Maintenance – Primary Roads Daang Maharlika (LT) (S00024LT) - K0918 + 601 - K0920 + 127			OO1: Ensure Safe and Reliable National Road System Asset Preservation - Preventive Maintenance – Primary Roads Daang Maharlika (LT) (S00024LT) - K0918 + 601 - K0919+304		
Physical Target	Unit Cost	Allocation	Physical Target	Unit Cost	Estimated Cost
CW1- Preventive Maintenance of Road: Asphalt Overlay, 6.152 lane km	P 5,390,000.00/ lane km	P 33,159,280	CW1- Preventive Maintenance of Road: Asphalt Overlay, 2.840 lane km	P 11,675,802.8169 0141/ lane km <i>23.2 m/km</i>	P 33,159,280
EAO		P 676,720	EAO		P 676,720
Total:		P 33,836,00	Total:		P 33,836,000
Justification: 1. Due to insufficient fund allocation to cover the total cost of the original physical target, adjustment in the station limits is requested to prioritize road sections that needs asphalt overlay with correction in order to prevent further for the safety of the travelling public. 2. Adjustment in station limits resulted to the decrease in physical target from 6.152 Lane Km to 2.840 Lane Km and consequently increase in unit cost in view of the inclusion of concrete re-blocking (280mm thick) and pavement markings in the scope of works and the effect of the increasing prices of construction materials and equipment rental rates, copy attached are Certificate of Reasonableness of Cost Estimate and District Certification for the canvassed materials for your reference and guidance. 3. Attached are the following supporting documents: POW, DED, CAF, BP 202, Geotagged Photos, GIS Map and Certificate of Reasonableness.					

Based on our evaluation, the submitted request for modification of the said project is found in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.

ANTONIO V. MOLANO, JR.

Assistant Secretary for Regional Operations
in NCR, Region III, IV-A, IV-B, V, VI, VII and VIII

RECOMMENDING APPROVAL:

MARIA CATALINA E. CABRAL, Ph.D., CESO I

Undersecretary for Planning and
Public-Private Partnership Service

ROBERTO R. BERNARDO

Undersecretary
Undersecretary for Regional Operations in Region III, IV-A, IV-B, VI, VII, and VIII

APPROVED/DISAPPROVED:

MANUEL M. BONOAN

Secretary

Department of Public Works and Highways
Office of the Secretary



WIN3F07203