



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

APR 20 2023

MEMORANDUM

FOR : MANUEL M. BONOAN
Secretary
This Department

This has reference to the herein Memorandum dated March 15, 2022 of DPWH Regional Director EDGAR B. TABACON, CESO IV, DPWH Region VIII endorsing the request for the approval of the Modification of ADELFA A. BONIFACIO, District Engineer, Leyte 1st District Engineering Office, Pawing, Palo, Leyte, of the project under FY 2023 General Appropriation Act (GAA), to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 310103101313000 Project ID: P00705716VS OO1: Ensure Safe and Reliable National Road System Asset Preservation - Preventive Maintenance – Tertiary Roads Leyte-Samar Inter Provl Rd (S00042LT) – K0905 + (-256) – K0906 + 756			OO1: Ensure Safe and Reliable National Road System Asset Preservation - Preventive Maintenance – Tertiary Roads Leyte-Samar Inter Provl Rd (S00042LT) – K0905 + (-256) – K0905 + 454		
Physical Target	Unit Cost	Allocation	Physical Target	Unit Cost	Estimated Cost
CW1- Preventive Maintenance of Road: Asphalt Overlay, 5.844 lane km	P 5,869,267.625/ lane km	P 34,300,000	CW1- Preventive Maintenance of Road: Asphalt Overlay, 2.840 lane km	P 12,077,464.789/ lane km	P 34,300,000
EAO		P 700,000	EAO		P 700,000
Total:		P 35,000,000	Total:		P 35,000,000

Justification:

Modification is requested due to Change in station limits for CW1 - Preventive Maintenance of Road: Asphalt Overlay from K0905 + (-256) - K0906 + 756 to K0905 + (-256) - K0905 + 454 and Physical Target from 5.844 lane km to 2.840 lane km for the following reasons:

1. Unit costs for CW1 increased due to the revised costs of construction materials, especially on Bituminous Materials based on updated canvassed prices in pursuant to DO 63 s. 2022 Guidelines in Addressing the Effect of the Increasing Prices of Construction Materials and Equipment Rental Rates Utilized for Infrastructure Projects, attached the District Certification for the canvassed Materials for bituminous materials.

2. Change in station limits and decrease in physical target to prioritize the actual needs of this section which is the inclusion of base corrections (re-blocking) prior to asphalt overlay to prevent further deterioration.


Attached are the following supporting documents: POW, DED, CAF, BP 202, Geotagged Photos, GIS Map and Certificate of Reasonableness.

Based on our evaluation, the submitted request for modification of the said project is found in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.



ANTONIO V. MOLANO, JR.

Assistant Secretary for Regional Operations
in NCR, Region III, IV-A, IV-B, V, VI, VII and VIII

RECOMMENDING APPROVAL:


MARIA CATALINA E. CABRAL, Ph.D., CESO I

Undersecretary for Planning and
Public-Private Partnership Service


ROBERTO R. BERNARDO

Undersecretary for Regional Operations in NCR
Region III, IV-A, IV-B, VI, VII, and VIII

APPROVED/DISAPPROVED:


MANUEL M. BONOAN

Secretary

2.6 ACC/BCL/AVM/RRB

Department of Public Works and Highways
Office of the Secretary



WIN3F07195