



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
CENTRAL OFFICE
Manila

MAR 27 2023
MEMORANDUM

FOR : **MANUEL M. BONOAN**
Secretary
This Department

This has reference to the herein memorandum dated 7 March 2023 of **DPWH Regional Director EDGAR B. TABACON, CESO IV, DPWH Region VIII**, endorsing the request for the approval of the **Modification of Mario D. Villena, District Engineer, Northern Samar First District Engineering Office**, Catarman, Northern project under FY 2023 General Appropriation Act (GAA), to wit;

As per GAA/Original			As Modified		
Project Description					
UACS No.: 310103101328000 Project ID: P00705743VS					
OO1: Ensure Safe and Reliable National Road System			OO1: Ensure Safe and Reliable National Road System		
Asset Preservation - Preventive Maintenance - Secondary Roads			Asset Preservation - Preventive Maintenance - Secondary Roads		
Catarman Cadre Road - (S00052SM) Chainage 0 - Chainage 312			Catarman Cadre Road - (S00052SM) Chainage 0 - Chainage 211		
Physical Target	Unit Cost	Allocation	Physical Target	Unit Cost	Estimated Cost
CW1- Preventive Maintenance of Road: Asphalt Overlay: 0.624 Lane Km	₱ 8,920,512.82/ Lane Km	₱ 5,566,400	CW1- Preventive Maintenance of Road: Asphalt Overlay: 0.422 Lane Km	₱ 13,190,521.33/ Lane Km ₱ 26.2 m / Km.	₱ 5,566,400
EAO		₱ 113,600	EAO		₱ 113,600
Total:		₱ 5,680,000	Total:		₱ 5,680,000
Justification:					
<ul style="list-style-type: none">Due to insufficient fund allocation to cover the total cost of the original physical target, adjustment in station limits is requested to prioritize road sections that needs asphalt overlay with correction in order to prevent further pavement deterioration for the safety of the travelling public.Said changes resulted to the decrease in physical target from 0.624 Lane Km to 0.422 Lane Km and consequently increase in unit cost in view of the inclusion of concrete re-blocking (280mm thick) and road safety features (pavement markings and solar pavement studs) in the scope of work and the effect of the increasing prices of construction materials and equipment rental rates, copy attached is Certificate of Reasonableness of Cost Estimate for your reference and guidance.Attached are the following supporting documents: Approved Program of Works (POW), Detailed Engineering Design Plans (DED), Certificate of Availability of Funds (CAF), Geotagged Photos, and Location (GIS) Map.					

Based on our evaluation, the submitted request for modification of the said project is found in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.

[Signature]
ANTONIO V. MOLANO, JR.
Assistant Secretary for Regional Operations
In NCR, Regions III, IV-A, IV-B, V, VI, VIII and VIII

RECOMMENDING APPROVAL:

[Signature]
MARIA CATALINA E. CABRAL, Ph.D., CESO I
Undersecretary for Planning and
Public-Private Partnership Service

[Signature]
ROBERTO R. BERNARDO, CESO I
Undersecretary for Regional Operations
In NCR, Regions III, IV-A, IV-B, V, VI, VIII and VIII

APPROVED/DISAPPROVED:

[Signature]
MANUEL M. BONOAN
Secretary

Department of Public Works and Highways
Office of the Secretary



WIN3F07043