



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

Reference Number: **VIII-103**
Project ID: **P00705767VS**

APR 24 2023
MEMORANDUM

FOR : **MANUEL M. BONOAN**
Secretary
This Department


This has reference to the herein memorandum dated 23 March 2023 of **DPWH Regional Director EDGAR B. TABACON, CESO IV, DPWH Region VIII**, endorsing the request for the approval of the **Modification of Johnny M. Acosta, District Engineer, Tacloban City District Engineering Office**, New Bus Terminal, Brgy. Abucay, Tacloban City, of the project under FY 2023 General Appropriation Act (GAA), to wit;

As per GAA/Original			As Modified		
Project Description					
UACS No.: 310103101332000 Project ID: P00705767VS					
OO1: Ensure Safe and Reliable National Road System			OO1: Ensure Safe and Reliable National Road System		
Asset Preservation - Preventive Maintenance - Tertiary Roads			Asset Preservation - Preventive Maintenance - Tertiary Roads		
Justice Romualdez St - (S00005LT) Chainage 85 - Chainage 872			Justice Romualdez St - (S00005LT) Chainage 005 - Chainage 256		
Physical Target	Unit Cost	Allocation	Physical Target	Unit Cost	Estimated Cost
CW1- Preventive Maintenance of Road: Asphalt Overlay:1.574 Lane Km	P 5,738,665.819/ Lane Km	P 9,032,660	CW1- Preventive Maintenance of Road: Asphalt Overlay:0.662 Lane Km	P 13,644,501.510/ Lane Km <i>P 27.2 m/k</i>	P 9,032,660
EAO		P 184,340	EAO		P 184,340
Total:		P 9,217,000			P 9,217,000

Justifications:

1. Due to insufficient fund allocation to cover the total cost of the original physical target, change in station limits is requested to prioritize road section that needs asphalt overlay in order to prevent further pavement deterioration for the safety of the travelling public.
2. Said changes resulted to the decrease in physical target from 1.574 Lane Km to 0.662 Lane Km and consequently increase in unit cost in view of the inclusion of road safety devices in the scope of works and the effect of the increasing prices of construction materials and equipment rental rates, copy attached is Certificate of Reasonableness of Cost Estimate for your reference and guidance.
3. Attached are the following supporting documents: Form for Evaluation of Modification Request (2023, V1.0); BP 202; Certificate of Availability of Funds; Approved Program of Works; Plan; Geotagged Photos; Certificate of Reasonableness of Cost Estimate; and Location Map.

Based on our evaluation, the submitted request for modification of the said project is found in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.


ANTONIO V. MOLANO, JR.
Undersecretary

RECOMMENDING APPROVAL:


MARIA CATALINA E. CABRAL, PH.D., CESO I
Undersecretary for Planning and
Public-Private Partnership Service


ROBERTO R. BERNARDO, CESO I
Undersecretary for Regional Operations
In NCR, Regions III, IV-A, IV-B, V, VI, VIII and VIII

APPROVED/DISAPPROVED:


MANUEL M. BONOAN
Secretary

2.6 ACC/BCL/AVM/RRB

Department of Public Works and Highways
Office of the Secretary



WIN3F07243

AVM-1077 VIII