



MAR 27 2023

MEMORANDUM

Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

FOR : MANUEL M. BONOAN
Secretary
This Department

This refers to the memorandum dated 9 February 2023 of DPWH Region VI Director NERIE D. BUENO, CESO III, endorsing the Project Modification requested by District Engineer MARIO G. SORIANO, Iloilo 4th District Engineering Office, under the FY 2023 General Appropriations Act (GAA), to wit;

As per GAA/Original			As Modified		
Project Description					
UACS No.: 310102101359000 Project ID: P00705807VS					
OO1: Ensure Safe and Reliable National Road System			OO1: Ensure Safe and Reliable National Road System		
Asset Preservation Program - Preventive Maintenance – Secondary Roads			Asset Preservation Program - Preventive Maintenance - Secondary Roads		
New Lucena-Sta. Barbara Rd - K0023 + 000 - K0023 + 603			New Lucena-Sta. Barbara Rd – K0022 + 828 – K0023 +603		
Physical Target	Unit Cost (P'000)	Allocation (P'000)	Physical Target	Unit Cost (P'000)	Estimated Cost (P'000)
CW1 – Preventive Maintenance of Road: Concrete Reblocking: 1.206 lane km	4,778.11 / lane km	5,762.40	CW1- Preventive Maintenance of Road: Concrete Reblocking: 0.6276 lane km	9,181.64 / lane km	5,762.40
EAO	-	117.60	EAO	-	117.60
Total:		5,880.00	Total:		5,880.00
Justification: The modification is sought due to: 1. Change in station limits to prioritize the re-blocking of road sections with shattered slabs resulting to the decrease in physical target of CW1 from 1.206 lane km to 0.6276 lane km. 2. increase in unit cost per lane km of CW1 based from the revised costs of construction materials based on updated canvassed prices in pursuant to DO 63 s. 2022: Guidelines in Addressing the Effect of the Increasing Prices of Construction Materials and Equipment Rental Rates Utilized for Infrastructure Projects. The unit is due to the change in thickness of existing PCCP from 0.23m to 0.30m and the voluminous quantities of earthworks (removal of actual structures and obstruction (0.23m thick PCCP) and unsuitable excavation). 3. Attached are the following supporting documents: Approved Program of Works (POW), Detailed Engineering Design (DED), Certificate of Availability of Funds, Geotagged Photos, GIS Map, Certification for Reasonableness of Cost dated February 01, 2023.					

Based on our evaluation, the submitted request for modification of the said project is in order. Hence, the said request is hereby recommended for Secretary's consideration and approval.

ANTONIO V. MOLANO, JR.
Assistant Secretary for Regional Operations
in NCR, Region III, IV-A, IV-B, V, VI, VII and VIII

RECOMMENDING APPROVAL:

MARIA CATALINA E. CABRAL, Ph.D., CESO I
Undersecretary for Planning and
Public-Private Partnership Service

ROBERTO R. BERNARDO, CESO I
Undersecretary for Regional Operations in NCR
Region III, IV-A, IV-B, V, VI, VII and VIII

APPROVED/DISAPPROVED:

MANUEL M. BONOAN
Secretary

Department of Public Works and Highways
Office of the Secretary



WIN3F07039