



MAR 18 2023

MEMORANDUM

Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
CENTRAL OFFICE  
Manila

FOR : MANUEL M. BONOAN  
Secretary  
This Department

This refers to the memorandum dated 03 February 2023 of **DPWH Region VI Director NERIE D. BUENO, CESO III**, endorsing the Project Modification requested by OIC - District Engineer Dene B. Baldonado, Jr., Negros Occidental 1<sup>st</sup> District Engineering Office, under the FY 2023 General Appropriations Act (GAA), to wit:

As per GAA/Original			As Modified		
Project Description					
<b>UACS No. 310102101366000</b> <b>Project ID: P00705827VS</b>					
OO1: Ensure Safe and Reliable National Road System			OO1: Ensure Safe and Reliable National Road System		
Asset Preservation Program - Preventive Maintenance - Secondary Roads			Asset Preservation Program - Preventive Maintenance - Secondary Roads		
Jct Natl Rd Sagay-Bato-Dian-Marcelo-Balea Jct Rd - K0095 + 000 - K0095 + 697			Jct Natl Rd Sagay-Bato-Dian-Marcelo-Balea Jct Rd - <b>K0085 + 000 - K0085 + 361, K0085 + 420 - K0085 + 452, K0085 + 674 - K0085 + 776</b>		
Physical Target	Unit Cost (P'000)	Allocation (P'000)	Physical Target	Unit Cost (P'000)	Estimated Cost (P'000)
CW1- Preventive Maintenance of Road: Asphalt Overlay: 1.394 lane km	5,625.51/ lane km	7,841.96	CW1- Preventive Maintenance of Road: Asphalt Overlay: <b>0.990</b> lane km	<b>7,921.1</b> 7/ lane km <i>P/15.8 m/k.</i>	7,841.96
EAO	-	160.04	EAO	-	160.04
Total:		8,002.00	Total:		8,002.00
<b>Justification:</b> Modification is sought due to: <i>outside the original limits</i> 1. Change in the station limits since the original limits are in <u>poor-bad condition</u> which already requires concrete reconstruction. 2. The increase in unit cost per lane km of CW1 based on updated canvassed prices in pursuant to Department Order No. 63, Series of 2022, Guidelines in Addressing the Effect of the Increasing Prices of Construction Materials and Equipment Rental Rates Utilized for Infrastructure Projects which resulted to the decrease in the physical target of CW1 from 1.394 lane km to 0.990 lane km. 3. Attached are the following supporting documents: Approved Program of Works (POW), Detailed Engineering Design (DED), Certificate of Availability of Funds, GIS Map, and Certification on the Reasonableness of Cost dated January 30, 2023.					

Based on our evaluation, the submitted request for modification of the said project is found in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.

*Antonio V. Molano, Jr.*  
**ANTONIO V. MOLANO, JR.**  
Assistant Secretary for Regional Operations  
in NCR, Region III, IV-A, IV-B, V, VI, VII and VIII

**RECOMMENDING APPROVAL:**



**MARIA CATALINA E. CABRAL, Ph.D., CESO I**

Undersecretary for Planning and  
Public-Private Partnership Service



**ROBERTO R. BERNARDO, CESO I**

Undersecretary for Regional Operations in NCR  
Region III, IV-A, IV-B, V, VI, VII and VIII

**APPROVED/~~DISAPPROVED~~:**



**MANUEL M. BONQAN**  
Secretary

2.6 ACC./BCL/AVM/RRB

Department of Public Works and Highways  
Office of the Secretary



WIN3F06902