



Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
**CENTRAL OFFICE**  
Manila

MAY 04 2023  
MEMORANDUM

FOR : **MANUEL M. BONOAN**  
Secretary  
This Department

This refers to the memorandum dated 29 March 2023 of **DPWH Region VI Director NERIE D. BUENO, CESO III**, endorsing the Project Modification requested by OIC - District Engineer Dene B. Baldonado, Jr., Negros Occidental 1<sup>st</sup> District Engineering Office, under the FY 2023 General Appropriations Act (GAA), to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 310103101290000 Project ID: P00705828VS  OO1: Ensure Safe and Reliable National Road System  Asset Preservation Program - Preventive Maintenance - Tertiary Roads  Jct New Sagay-Old Sagay Rd - K0084 + (-828) - K0085 + 000			OO1: Ensure Safe and Reliable National Road System  Asset Preservation Program - Preventive Maintenance - Tertiary Roads  Jct New Sagay-Old Sagay Rd - K0084 + (-828) - K0084 + 092		
Physical Target	Unit Cost (P'000)	Allocation (P'000)	Physical Target	Unit Cost (P'000)	Estimated Cost (P'000)
CW1- Preventive Maintenance of Road: Asphalt Overlay: 7.007 lane km	5,625.31/ lane km	39,416.58	CW1 - Preventive Maintenance of Road: Asphalt Overlay: 3.571 Lane KM	7,269.082 64/Lane KM ₱14.2m/km	25,957.8941
			CW2 - Construction of Drainage Structure along Road: 836 Lineal Meter	16.0989/ Lineal Meter	13,458.6859
EAO	-	804.42	EAO	-	804.42
Total:		40,221.00	Total:		40,221.00

**Justification:**

Modification is sought due to:

- Adjustment in the station limits due to increase in unit cost per lane km of CW1 based on updated canvassed prices in pursuant to Department Order No. 63, Series of 2022, Guidelines in Addressing the Effect of the Increasing Prices of Construction Materials and Equipment Rental Rates Utilized for Infrastructure Projects which resulted to the decrease in the physical target from 7.007 lane km to 3.571 lane km.
- Inclusion of CW2 - Construction of Drainage Structure along Road (Line Canal with Concrete Cover) to address flooding in the area and prevent damage on the road section.
- Attached are the following supporting documents: Approved Program of Works (POW), Detailed Engineering Design (DED), Certificate of Availability of Funds, GIS Map, and **Certification on the Reasonableness of Cost** dated March 28, 2023.

Based on our evaluation, the submitted request for modification of the said project is found in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.


**ANTONIO V. MOLANO, JR.**  
Assistant Secretary for Regional Operations  
in NCR, Region III, IV-A, IV-B, V, VI, VII and VIII

AV-CO-202303-01213

AM - 184 VI

**RECOMMENDING APPROVAL:**

  
**MARIA CATALINA E. CABRAL, Ph.D., CESO I**  
Undersecretary for Planning and  
Public-Private Partnership Service

  
**ROBERTO R. BERNARDO, CESO I**  
Undersecretary for Regional Operations in NCR  
Region III, IV-A, IV-B, V, VI, VII and VIII

**APPROVED/~~DISAPPROVED~~:**

  
**MANUEL M. BONOAN**  
Secretary

2.6 ACC/BCL/AVM/RRB

Department of Public Works and Highways  
Office of the Secretary



WIN3F07288