



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
CENTRAL OFFICE
Manila

FOR : **MANUEL M. BONOAN**
Secretary
This Department

This refers to the memorandum dated 29 March 2023 of **DPWH Region VI Director NERIE D. BUENO, CESO III**, endorsing the Project Modification requested by OIC - District Engineer Dene B. Baldonado, Jr., Negros Occidental 1st District Engineering Office, under the FY 2023 General Appropriations Act (GAA), to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 310103101291000 Project ID: P00705829VS					
OO1: Ensure Safe and Reliable National Road System			OO1: Ensure Safe and Reliable National Road System		
Asset Preservation Program - Preventive Maintenance - Tertiary Roads			Asset Preservation Program - Preventive Maintenance - Tertiary Roads		
Jct New Sagay-Old Sagay Rd - K0085 + 675 - K0087 + 585			Jct New Sagay-Old Sagay Rd - K0085 + 675 - K0086 + 642		
Physical Target	Unit Cost (P'000)	Allocation (P'000)	Physical Target	Unit Cost (P'000)	Estimated Cost (P'000)
CW1- Preventive Maintenance of Road: Asphalt Overlay: 7.484 lane km	5,625.31/ lane km	42,099.82	CW1- Preventive Maintenance of Road: Asphalt Overlay: 3.680 lane km	6,951.045 19/ lane km P13.8 m/k	25,579.8463
			CW2- Construction of Drainage Structure along Road: 1,194 Lineal meter	13.8358/ Lineal Meter	16,519.9737
EAO	-	859.18	EAO	-	859.18
Total:		42,959.00	Total:		42,959.00

Justification:

Modification is sought due to:

- Adjustment in the station limits due to increase in unit cost per lane km of CW1 based on updated canvassed prices in pursuant to Department Order No. 63, Series of 2022, Guidelines in Addressing the Effect of the Increasing Prices of Construction Materials and Equipment Rental Rates Utilized for Infrastructure Projects which resulted to the decrease in the physical target from 7.484 lane km to 3.680 lane km.
- Inclusion of CW2 - Construction of Drainage Structure along Road (Line Canal with Concrete Cover) to address flooding in the area and prevent damage on the road section.
- Attached are the following supporting documents: Approved Program of Works (POW), Detailed Engineering Design (DED), Certificate of Availability of Funds, GIS Map, and Certification on the Reasonableness of Cost dated March 28, 2023.

AV-CO-20230301210

Based on our evaluation, the submitted request for modification of the said project is found in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.




ANTONIO V. MOLANO, JR.

Assistant Secretary for Regional Operations
in NCR, Regions III, IV-A, IV-B, V, VI, VII and VIII

RECOMMENDING APPROVAL:



MARIA CATALINA E. CABRAL, Ph.D., CESO I
Undersecretary for Planning and
Public-Private Partnership Service



ROBERTO R. BERNARDO, CESO I
Undersecretary for Regional Operations in NCR
Region III, IV-A, IV-B, V, VI, VII and VIII

APPROVED/~~DISAPPROVED~~:



MANUEL M. BONOAN
Secretary

2.6 ACC/BCL/AVM/RRB