



MAR 23 2023

Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

MEMORANDUM

FOR : **MANUEL M. BONOAN**
Secretary
This Department

This refers to the memorandum dated 02 February 2023 of **DPWH Region VI Director NERIE D. BUENO, CESO III**, endorsing the Project Modification requested by District Engineer OSCAR U. DELA CRUZ, DPA, Negros Occidental Sub-District Engineering Office, under the FY 2023 General Appropriations Act (GAA), to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 310101100837000 Project ID: P00705847VS					
OO1: Ensure Safe and Reliable National Road System			OO1: Ensure Safe and Reliable National Road System		
Asset Preservation - Preventive Maintenance - Primary Roads			Asset Preservation - Preventive Maintenance - Primary Roads		
Bacolod North Rd - K0158 + 343 - K0159 + 485			Bacolod North Rd – K0147 + 484 – K0147 + 542, K0148 + 015 – K0148 + 365 , K0158 + 343 - K0159 + 485		
Physical Target	Unit Cost (P'000)	Allocation (P'000)	Physical Target	Unit Cost (P'000)	Estimated Cost (P'000)
CW1 - Preventive Maintenance of Road: Asphalt Overlay: 3.316 Lane Km	8,795.003/ lane km	29,164.230	CW1 - Preventive Maintenance of Road: Asphalt Overlay: 2.474 Lane Km	11,788.290/ lane km	29,164.230
EAO	-	1,057.770	EAO	-	1,057.770
Total:		30,222.00	Total:		30,222.00
Justification: Modification is sought due to: 1. Adjustment in the station limits due to the increase in unit cost per lane km of CW1 based on updated canvassed prices in pursuant to Department Order No. 63, Series of 2022, Guidelines in Addressing the Effect of the Increasing Prices of Construction Materials and Equipment Rental Rates Utilized for Infrastructure Projects which resulted to the decrease in the physical target from 3.316 lane km to 2.474 lane km. 2. Attached are the following supporting documents: Approved Program of Works (POW), Detailed Engineering Design (DED), Certificate of Availability of Funds, GIS Map, and Certification on the Reasonableness of Cost dated January 5, 2023.					

Based on our evaluation, the submitted request for modification of the said project is found in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.

ANTONIO V. MOLANO, JR.
Assistant Secretary for Regional Operations
in NCR, Region III, IV-A, IV-B, V, VI, VII and VIII

RECOMMENDING APPROVAL:

MARIA CATALINA E. CABRAL, Ph.D., CESO I
Undersecretary for Planning and
Public-Private Partnership Service

ROBERTO R. BERNARDO, CESO I
Undersecretary for Regional Operations in NCR
Region III, IV-A, IV-B, V, VI, VII and VIII

APPROVED/DISAPPROVED:

MANUEL M. BONOAN
Secretary

APR 03 2023 VI Modi

0431