




Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
CENTRAL OFFICE
MANILA

FOR : **ROBERTO R. BERNARDO, CESO I**
Undersecretary for Operations
in NCR, Regions III, IV-A, IV-B, V, VI, VII and VIII
This Department

This refers to the memorandum dated 02 February 2023 of **DPWH Region VI Director NERIE D. BUENO, CESO III**, endorsing the Project Modification requested by District Engineer OSCAR U. DELA CRUZ, DPA, Negros Occidental Sub-District Engineering Office, under the FY 2023 General Appropriations Act (GAA), to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 310101100839000 Project ID: P00706756VS					
OO1: Ensure Safe and Reliable National Road System			OO1: Ensure Safe and Reliable National Road System		
Asset Preservation - Preventive Maintenance - Primary Roads			Asset Preservation - Preventive Maintenance - Primary Roads		
Bacolod-Murcia-DS Benedictor-Sn Carlos Rd (S00427NR) K0053+000 - K0057+149, Negros Occidental			Bacolod-Murcia-DS Benedicto -Sn Carlos Rd (S00427NR) K0053+000 - K0056+742		
Physical Target	Unit Cost (P'000)	Allocation (P'000)	Physical Target	Unit Cost (P'000)	Estimated Cost (P'000)
CW1- Preventive Maintenance of Road: Asphalt Overlay: 8.00 lane km	12,062.50/ lane km	96,500.00	CW1- Preventive Maintenance of Road: Asphalt Overlay: 14.44 Lane km	6,682.83/ lane km <i>P/3.2 m/km</i>	96,500.00
EAO	-	3,500.00	EAO	-	3,500.00
Total:		100,000.00	Total:		100,000.00
Justification: Modification is sought due to: 1. Change in station limits to prioritize additional 6.44 lane km (4 lanes) of road sections requiring asphalt overlay resulting to an increase in physical target from 8.00 lane km to 14.44 lane km and decrease in unit cost per lane km. 2. Correction due to a typographical error in the Road Section Name; from BACOLOD-MURCIA-DS BENEDICTOR-SN CARLOS RD to BACOLOD-MURCIA-DS BENEDICTO-SN CARLOS CITY RD. 3. Attached is a Certification for Reasonableness of Cost dated January 5, 2023.					


Based on our evaluation, the submitted request for modification of the said project is in order. Hence, the said request is hereby recommended for Undersecretary's consideration and approval.


ANTONIO V. MOLANO, JR.
Assistant Secretary for Regional Operations
in NCR, Regions III, IV-A, IV-B, V, VI, VII and VIII

RECOMMENDING APPROVAL:


MARIA CATALINA E. CABRAL, Ph.D., CESO I
Undersecretary for Planning and
Public-Private Partnership Service

APPROVED/DISAPPROVED:


ROBERTO R. BERNARDO, CESO I
Undersecretary for Regional Operations
in NCR, Regions III, IV-A, IV-B, V, VI, VII & VIII