

MAR 27 2023

MEMORANDUM

FOR : **MANUEL M. BONOAN**  
Secretary  
This Department

This refers to the memorandum dated **February 27, 2023**, of **DPWH Region V, Regional Director VIRGILIO C. EDUARTE, DPWH**, endorsing the requesting for the approval of the **Modification**, of the **District Engineer SALOME M. SARTILLO**, DPWH Albay 3<sup>rd</sup> DEO, Paulog, Ligao City, of the project under FY 2023 General Appropriation Act (GAA), to wit:

As per GAA/Original			As Modified		
Project Description					
UACS: 310203100705000 Project ID: P00711998LZ					
ORGANIZATIONAL OUTCOME 1 : Ensure Safe and Reliable National Road System			ORGANIZATIONAL OUTCOME 1 : Ensure Safe and Reliable National Road System		
Network Development Program - Road Widening - Tertiary Roads			Network Development Program - Road Widening - Tertiary Roads		
Oas Poblacion Rd - K0496 + 552- K0497 + 023, K0498 + 000- K0498 + 049			Oas Poblacion Rd - K0496 + (-290) - K0496 + 101, K0498 + (-073) - K0498 + 049		
Physical Target	Unit Cost (P'000)	Allocation (P'000)	Physical Target	Unit Cost (P'000)	Allocation (P'000)
CW1 – Road Widening/ 1.042 Lane Km	21,199.789 / Lane Km	22,090.00	CW1 – Road Widening/ 0.635 Lane Km	33,787.685 / Lane Km ₱ 65.4 m / km	22,090.00
EAO –		450.82.00	EAO –		450.82
Total:		22,541.00	Total:		22,541.00


Justification:

- The adjustments in the new station limits was due to the congestion along exit sections of Oas Poblacion Road intersecting Daang Maharlika Road and to avoid accidents brought by intersection to that area that needs immediate solution/priority. //
- The adjustments in station limits was due to the provision of pedestrian walkway due to the volume of high school students that occupy the main road thereby causing traffic on that area; //
- The adjustment on the new station limits is based on the inclusion of removal & restoration of actual obstructions and provision of complete road features such as drainage (under drain) with metal grating both sides and streetlights;
- Shortening of Physical Target from 1.042 Lane Km to 0.634 Lane Km was due to the adjustment of unit cost using the 2nd Quarter CMPD, 1st semester Standard Labor Rates.//

Attached are the following supporting documents:

- **Certificate of Reasonableness of Cost Estimate**, Certificate of Availability of Funds, Program of Works, Detailed Unit Price Analysis, Geotagged Photos and Detailed Engineering Design Plan.

... project is in  
... for the Secretary's consideration and



**ANTONIO V. MOLANO, JR., CESO III**

Assistant Secretary for Regional Operations

in NCR, Regions III, IV-A, IV-B, V, VI, VII and VIII

**Recommending Approval:**



**MARIA CATALINA E. CABRAL. Ph.D., CESO I**

Undersecretary for Planning

and Public-Private Partnership Services



**ROBERTO R. BERNARDO, CESO I**

Undersecretary for Regional Operations

in NCR, Regions III, IV-A, IV-B, V, VI, VII, and VIII

**APPROVED/~~DISAPPROVED~~:**



**MANUEL M. BONOAN**  
Secretary

2.6 BCL/RRB

Project ID: P00711998LZ

Department of Public Works and Highways  
Office of the Secretary



WIN3F07053