



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
CENTRAL OFFICE
Manila

MEMORANDUM

FOR : **ROBERTO R. BERNARDO, CESO I**
Undersecretary for Regional Operations
in NCR, Regions III, IV-A, IV-B, V, VI, VII, and VIII
This Department

This refers to the Memorandum dated March 15, 2023, of **Regional Director VIRGILIO C. EDUARTE, DPWH Regional Office V**, endorsing the request of **OIC-District Engineer LEOPOLDO A. BARELA, JR.** Camarines Sur 5th District Engineering Office for the approval of **Modification** of the project under FY 2023 General Appropriations Act (GAA), to wit:

As per GAA/Original			As Modified		
Project Description					
UACS: 310201101070000 Project ID: P00712025LZ					
OO1 : Ensure Safe and Reliable National Road System			OO1 : Ensure Safe and Reliable National Road System		
Network Development Program- Road Widening - Primary Roads			Network Development Program- Road Widening - Primary Roads		
Daang Maharlika (LZ) - K0464 + 609 - K0465 + 142, K0468 + 177 - K0468 + 240, K0469 + 420 - K0471 + 533			Daang Maharlika (LZ) - K0468 + 177 - K0468 + 326, K0469 + 420 - K0470 + 894, K0472 + 700 - K0472 + 905		
Physical Target	Unit Cost (P'000)	Allocation (P'000)	Physical Target	Unit Cost (P'000)	Allocation (P'000)
CW1 – Road Widening / 3.085 Lane Km	23,460.292 / Lane Km	72,375.00	CW1 – Road Widening / 3,642 Lane Km	10,811.367 / Lane Km 21.6 m / km	39,375.00
			CW2 – Construction of Drainage Structure along Road/ 406 Lineal Meters	19.704 / Lineal Meters	8,000.00
			ROW – ROW Acquisition -10,000 Square Meters	2.500 / Square Meters	25,000.00
EAO –		2,625.00	EAO –		2,625.00
Total:		75,000.00	Total:		75,000.00

Handwritten signature/initials

Justification:

- The change of station limits is due to the actual site condition and for the prioritization of station for road widening.
- The deducted amount for civil works will be intended for the payment of affected properties for the Right-of-Way Acquisition.
- Additional CW2: Construction of lined canal with sidewalk for proper drainage system/proper water discharge during heavy rains or floodings.

Attached are the following supporting documents:

- Certificate of Reasonableness of Cost Estimate, Certificate of Availability of Funds, Program of Works, Detailed Unit Price Analysis, Geotagged Photos and Detailed Engineering Plan.

Based on our evaluation, the submitted request for modification of the said project is in order. Hence, the said request is hereby recommended for the Undersecretary's consideration and approval.



ANTONIO V. MOLANO, JR.

Assistant Secretary for Regional Operations

in NCR, Regions III, IV-A, IV-B, V, VI, VII and VIII

Recommending Approval:



MARIA CATALINA E. CABRAL, Ph.D., CESO I

Undersecretary for Planning

and Public-Private Partnership Service

APPROVED/DISAPPROVED:



ROBERTO R. BERNARDO, CESO I

Undersecretary for Regional Operations

in NCR, Regions III, IV-A, IV-B, V, VI, VII, and VIII