

Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
MANILA

MAR 23 2023

MEMORANDUM

FOR : Secretary **MANUEL M. BONOAN**
This Department

Reviewed:
Macatangas
3/27/23

This refers to the Memorandum dated February 22, 2023, of **Regional Director VIRGILIO C. EDUARTE, CESO III, DPWH Regional Office V**, endorsing the request of **OIC-District Engineer GERRYLIN M. CANTILLOP**, Masbate 3rd District Engineering Office for the approval of the **Modification** of the project under FY 2023 General Appropriation Act (GAA), to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 310202101432000 Project ID: P00712043LZ OO1: Ensure Safe and Reliable National Road System Network Development - Road Widening - Secondary Roads Masbate-Cataingan-Placer Rd - K0082 + 532 - K0083 + 000			OO1: Ensure Safe and Reliable National Road System Network Development - Road Widening - Secondary Roads Masbate-Cataingan-Placer Rd - K0082 + 532 - K0082 + 827		
Physical Target	Unit Cost (P'000)	Allocation (P'000)	Physical Target	Unit Cost (P'000)	Estimated Cost (P'000)
CW1 Road Widening – 0.960 Lane Km	15,312.50 / Lane Km	14,700.00	CW1 – Road Widening – 0.590 Lane Km	24,915.25 / Lane Km 49.8 m / km	14,700.00
EAO	-	300.00	EAO	-	300.00
Total:		15,000.00	Total:		15,000.00
Justification: <ul style="list-style-type: none">Change in Station Limits from Masbate – Cataingan – Placer Road – K0082+532 - K0083+000 to K0082+532 - K0082+827.The decrease in Physical Target was due to the increase of prices of some materials in the 3rd Quarter 2022 CMPD and the latest canvass of materials not included in the said CMPD which resulted to insufficient amount to cover the entire length.					
Attached are the following approved supporting documents: <ul style="list-style-type: none">Certification as to Availability of Funds, Certificate of Reasonableness of Cost Estimate, Location Map, Geotagged Photos, Program of Works, Detailed Unit Price Analysis and Detailed Engineering Design Plan					

Based on our evaluation, the submitted request for modification of the said project is in order. Hence, the said request is hereby recommended for Secretary's consideration and approval.


ANTONIO V. MOLANO, JR.

Assistant Secretary for Regional Operations
in NCR, Regions III, IV-A, IV-B, V, VI, VII and VIII

Recommending Approval:


MARIA CATALINA E. CABRAL, PH.D., CESO I

Undersecretary for Planning and
Public-Private Partnership Services


ROBERTO R. BERNARDO, CESO I

Undersecretary for Regional Operations
in NCR, Regions III, IV-A, IV-B, V, VI, VII and VIII

APPROVED/~~DISAPPROVED~~:


MANUEL M. BONOAN

Secretary

2.6 BCL/RRB

Project ID: P00712043LZ

Department of Public Works and Highways
Office of the Secretary



WIN3F06988