



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
MANILA

MAR 16 2023

MEMORANDUM

FOR : Secretary **MANUEL M. BONOAN**
This Department

This refers to the Memorandum dated February 13, 2023, of **Regional Director VIRGILIO C. EDUARTE, CESO III, DPWH Regional Office V**, endorsing the request for Project Modification of **OIC-District Engineer RIZALINA V. VERDIDA**, Masbate 1st District Engineering Office requesting for the approval of the **Modification** of the project under FY 2023 General Appropriation Act (GAA), to wit:

| As per GAA/Original | | | As Modified | | |
|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------|--------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------|------------------------|
| Project Description | | | | | |
| UACS No. 310105100913000 Project ID: P00713032LZ | | | | | |
| OO1: Ensure Safe and Reliable National Road System Asset Preservation - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Secondary Roads Sn Fernando North Rd - K0019 + 611 – K0019 + 766 | | | OO1: Ensure Safe and Reliable National Road System Asset Preservation - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Secondary Roads Sn Fernando North Rd - K0019 + 611 – K0019 + 726 | | |
| Physical Target | Unit Cost (P'000) | Allocation (P'000) | Physical Target | Unit Cost (P'000) | Estimated Cost (P'000) |
| CW1 – Rehabilitation of Paved Road – 0.31 Lane Km | 15,806.45 / Lane Km | 4,900 | CW1 – Rehabilitation of Paved Road – 0.23 Lane Km | 21,304.35 / Lane Km <i>42.6 m/Km</i> | 4,900 |
| EAO | - | 100 | EAO | - | 100 |
| Total: | | 5,000 | Total: | | 5,000 |
| Justification: | | | | | |
| <ul style="list-style-type: none">Change/decrease in physical target from 0.31 Lane Km to 0.23 Lane Km is due to increase in unit cost because of a) higher material cost; b) higher equipment rental rates (fuel price increase); c) provision of slope protection structures to prevent reoccurrence of road slip in the road section; d) provision of road safety features; and e) higher hauling costSlope protection structures and other road side features are to be constructed at 10m from centerline in order to establish the 20m RROW limit to provide space for future road widening projects.Revision in station limits in relation to the reduced physical target. | | | | | |
| Attached are the following approved supporting documents: | | | | | |
| <ul style="list-style-type: none">Certification as to Availability of Funds, Certificate of Reasonableness of Cost Estimate, Location Map, Geotagged Photos, Program of Works, Detailed Unit Price Analysis and Detailed Engineering Design Plan | | | | | |

AV-0-2023-03-01782

Based on our evaluation, the submitted request for modification of the said project is in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.


ANTONIO V. MOLANO, JR.

Assistant Secretary for Regional Operations
in NCR, Regions III, IV-A, IV-B, V, VI, VII and VIII

Recommending Approval:


MARIA CATALINA E. CABRAL. Ph.D., CESO I
Undersecretary for Planning and
Public-Private Partnership Services


ROBERTO R. BERNARDO, CESO I
Undersecretary for Regional Operations
in NCR, Regions III, IV-A, IV-B, V, VI, VII and VIII

APPROVED/DISAPPROVED:


MANUEL M. BONOAN
Secretary

2.6 BCL/RRB

Project ID: P00713032LZ

Department of Public Works and Highways
Office of the Secretary



WIN3F06894



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
MANILA

MAR 16 2023

MEMORANDUM

FOR : Secretary **MANUEL M. BONOAN**
This Department

This refers to the Memorandum dated February 13, 2023, of **Regional Director VIRGILIO C. EDUARTE, CESO III, DPWH Regional Office V**, endorsing the request for Project Modification of **OIC-District Engineer RIZALINA V. VERDIDA**, Masbate 1st District Engineering Office requesting for the approval of the **Modification** of the project under FY 2023 General Appropriation Act (GAA), to wit:

| As per GAA/Original | | | As Modified | | |
|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------|--------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------|------------------------|
| Project Description | | | | | |
| UACS No. 310105100913000 Project ID: P00713032LZ | | | | | |
| OO1: Ensure Safe and Reliable National Road System Asset Preservation - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Secondary Roads Sn Fernando North Rd - K0019 + 611 – K0019 + 766 | | | OO1: Ensure Safe and Reliable National Road System Asset Preservation - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Secondary Roads Sn Fernando North Rd - K0019 + 611 – K0019 + 726 | | |
| Physical Target | Unit Cost (P'000) | Allocation (P'000) | Physical Target | Unit Cost (P'000) | Estimated Cost (P'000) |
| CW1 – Rehabilitation of Paved Road – 0.31 Lane Km | 15,806.45 / Lane Km | 4,900 | CW1 – Rehabilitation of Paved Road – 0.23 Lane Km | 21,304.35 / Lane Km | 4,900 |
| EAO | - | 100 | EAO | - | 100 |
| Total: | | 5,000 | Total: | | 5,000 |

Justification:

- Change/decrease in physical target from 0.31 Lane Km to 0.23 Lane Km is due to increase in unit cost because of a) higher material cost; b) higher equipment rental rates (fuel price increase); c) provision of slope protection structures to prevent reoccurrence of road slip in the road section; d) provision of road safety features; and e) higher hauling cost
- Slope protection structures and other road side features are to be constructed at 10m from centerline in order to establish the 20m RROW limit to provide space for future road widening projects.
- Revision in station limits in relation to the reduced physical target.

Attached are the following approved supporting documents:

- Certification as to Availability of Funds, Certificate of Reasonableness of Cost Estimate, Location Map, Geotagged Photos, Program of Works, Detailed Unit Price Analysis and Detailed Engineering Design Plan

Based on our evaluation, the submitted request for modification of the said project is in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.



ANTONIO V. MOLANO, JR.

Assistant Secretary for Regional Operations
in NCR, Regions III, IV-A, IV-B, V, VI, VII and VIII

Recommending Approval:



MARIA CATALINA E. CABRAL. Ph.D., CESO I
Undersecretary for Planning and
Public-Private Partnership Services



ROBERTO R. BERNARDO, CESO I
Undersecretary for Regional Operations
in NCR, Regions III, IV-A, IV-B, V, VI, VII and VIII

APPROVED/ ~~DISAPPROVED~~:



MANUEL M. BONOAN
Secretary