

14 JUL 2023

MEMORANDUM

FOR : Secretary MANUEL M. BONOAN
This Department

This refers to the memorandum dated April 5, 2023, of Regional Director VIRGILIO C. EDUARTE, DPWH Regional Office V, endorsing the request of OIC - District Engineer LEANDRO O. VISORDE, DPWH Camarines Sur 2nd DEO, for the approval of Modification of the project under FY 2023 General Appropriation Act (GAA), to wit;

| As per GAA/Original | | | As Modified | | |
|---|-------------------|--------------------|---|-------------------|--------------------|
| Project Description | | | | | |
| UACS: 310305101939000 Project ID: P00713689LZ ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System | | | ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System | | |
| Bridge Program - Widening of Permanent Bridges | | | Bridge Program - Widening of Permanent Bridges | | |
| Quitang Br. (B04479LZ) along Danao-Pasacao Rd | | | Quitang Br. (B04479LZ) along Danao-Pasacao Rd | | |
| Physical Target | Unit Cost (P'000) | Allocation (P'000) | Physical Target | Unit Cost (P'000) | Allocation (P'000) |
| CW1 - Widening of Bridge | 96.330 | 29,400.00 | CW1 - Widening of Bridge | 142.674 | 29,400.00 |
| 305.2 Square Meters | | | 206.064 Square Meters | | |
| EAO - | 600.00 | | EAO - | | 600.00 |
| Total: | 30,000.00 | | Total: | | 30,000.00 |

Justification:

- Raising of slope protection structure design due to high flood velocities under the bridge and severe scouring;
- Inclusion of drainage and slope protection structures and miscellaneous road safety features (including concrete railings, painting, elastomeric bearing pad) which comprises 2.03% of the total direct cost;
- Additional hauling cost to transport materials; and,
- Adoption of canvassed prices for particular materials which are affected by extraordinary price increase.

Attached are the following supporting documents:
Certificate of Reasonableness of Cost Estimate, Certificate as to Availability of Funds, Program of Works, Detailed Unit Price Analysis, GIS Map, Geotagged Photos and Detailed Engineering Design Plan.

ERIC A. AYAPANA
Assistant Secretary for Regional Operations
in NCR, Regions III, IV-A, IV-B, V, VI, VII and VIII

MARIA CATALINA E. CABRAL. Ph.D., CESO I
Undersecretary for Planning
and Public-Private Partnership Services

APPROVED / DISAPPROVED:

2.6 BCL/RRB
P00713689LZ

Department of Public Works and Highways
Office of the Secretary
WIN3F07648