



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

March 7, 2023

MEMORANDUM

FOR : MANUEL M. BONOAN
Secretary
This Department


This refers to the memorandum dated 6 March 2023 of **DPWH Region II OIC-Assistant Regional Director EDITHA R. BABARAN**, endorsing the request of **District Engineer MARIANO B. MALUPENG, Cagayan 3rd District Engineering Office**, for the **modification** of the project under FY 2023 GAA, to wit;

As per GAA/Original			As Modified		
Project Description					
UACS No. 310109101141000 Project ID: P00713873LZ			Organizational Outcome 1: Ensure Safe and Reliable National Road System – Asset Preservation - Rehabilitation/ Reconstruction of Roads with Slips, Slope Collapse and Landslide- Tertiary Roads		
Peñablanca- Callao Cave Rd Phase III Package 5			Peñablanca- Callao Cave Rd Phase III Package 5 K0483+128.50- K0483+257		
Type of Work/ Physical Target	Unit Cost	Allocation	Type of Work/ Physical Target	Unit Cost	Estimated Cost
CW1- Construction of Road Slope Protection Structures/ 5555.556 sq meters	₱ 17,369.99/ Sq meters	₱ 96,500,000.00	CW1- Construction of Road Slope Protection Structures/ 3855.000 sq meters	₱ 25,032.42/ Square meters	₱ 96,500,000.00
EAO	–	₱ 3,500,000.00	EAO	–	₱ 3,500,000.00
Total:		₱ 100,000,000.00	Total:		₱ 100,000,000.00
Justification: Decrease in physical target of CW1 – Construction of Road Slope Protection Structure from 5555.556 square meters to 3855.00 Square meters is due to the following: <ul style="list-style-type: none">Inclusion of Item 522-4a (Active Wire Mesh System) and Item 522(7)a (Catch Fence)The allocation is sufficient for the construction of road slope protection with 30 meters height of active protection system with 128.50 meters length and Catch Fence with 3 meters height perpendicular to the mountain slope and 128.50 meters length based on the submitted approved Certificate of Reasonableness of Cost Estimate reflecting a 97.77% Drainage and Slope Protection Structures of items of work.					
The change in project title is due to: <ul style="list-style-type: none">Inclusion of the actual station limits in the project title to prevent overlapping with future projects.					
Attached are the following supporting documents: Annexure A to Modification Request Form, GIS Map of the Proposed Project Work Location, BP 202, Certificate of Reasonableness of Estimate, Certification of "No Overlapping" and "Not Within Warranty Period", Geotagged Photographs, Approved Program of Works (POW) with Detailed Unit Price Analysis (DUPA), and Approved Detailed Engineering Design (DED).					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.


ADOR G. CANLAS

Assistant Secretary for Regional Operations
in CAR, Regions I, II, IX, X, XI, XII, and XIII

RECOMMENDING APPROVAL:
MARIA CATALINA E. CABRAL, Ph.D., CESO I
Undersecretary for Planning
and Public-Private Partnership Services
EUGENIO R. PIRO, JR.
Undersecretary for Regional Operations
in CAR, Regions I, II, IX, X, XI, XII, and XIII**APPROVED/DISAPPROVED:**
MANUEL M. BONOAN
Secretary

2.3 mksa/AVS/AGC/ERP

Department of Public Works and Highways
Office of the Secretary

WIN3E02619



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

March 24, 2023

MEMORANDUM

TO : **REYNALDO C. ALCONCEL**

OIC-Regional Director
DPWH-Region II
Tuguegarao City, Cagayan

ATTENTION : **MARIANO B. MALUPENG**

District Engineer
Cagayan 3rd District Engineering Office

Transmitted herewith are the **APPROVED** requests for the **modification** of hereunder stated projects:

1. Organizational Outcome 1: Ensure Safe and Reliable National Road System - Asset Preservation - Rehabilitation/ Reconstruction of Roads with Slips, Slope Collapse, and Landslide - Tertiary Roads Peñablanca-Callao Cave Rd – Phase III Package 4 **K0483+000 - K0483+128.50 - - - P100,000,000.00**
2. Organizational Outcome 1: Ensure Safe and Reliable National Road System – Asset Preservation - Rehabilitation/ Reconstruction of Roads with Slips, Slope Collapse and Landslide- Tertiary Roads Peñablanca- Callao Cave Rd Phase III Package 2- **K0479+565- K0479+670 - - - P100,000,000.00**
3. Organizational Outcome 1: Ensure Safe and Reliable National Road System – Asset Preservation - Rehabilitation/ Reconstruction of Roads with Slips, Slope Collapse and Landslide- Tertiary Roads Peñablanca- Callao Cave Rd Phase III Package 5**K0483+128.50- K0483+257 - - - P100,000,000.00**

Please be reminded that all approved modifications **shall be posted in the DPWH website within five (5) days** from its approval. Failure to comply with this requirement shall be dealt with accordingly.


ADOR G. CANLAS

Assistant Secretary for Regional Operations
in CAR, Regions I, II, IX, X, XI, XII, and XIII