



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS,
CENTRAL OFFICE
Manila

Reference Number:	V-335
Project ID:	P00714103LZ

MEMORANDUM

FOR : **ROBERTO R. BERNARDO, CESO I**
Undersecretary for Regional Operations
in NCR, Regions III, IV-A, IV-B, V, VI, VII, and VIII

This refers to the memorandum dated April 5, 2023, of Regional Director VIRGILIO C. EDUARTE, DPWH Regional Office V, endorsing the request of OIC - District Engineer LEANDRO O. VISORDE, DPWH Camarines Sur 2nd DEO, for the approval of Modification of the project under FY 2023 General Appropriation Act (GAA), to wit;

As per GAA/Original			Project Description			As Modified		
UACS:	310302100431000 ✓			ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System				
Project ID:	P00714103LZ ✓							
ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System								
Bridge Program - Replacement of Permanent Weak Bridges								
Antipolo Br. 1 along Camarines Sur - Albay Diversion Road				Antipolo Br. 1 along Camarines Sur - Albay Diversion Road				
Physical Target	Unit Cost (P'000)	Allocation (P'000)	Physical Target	Unit Cost (P'000)	Allocation (P'000)			
CW1 - Replacement of Bridge	-	39,200.00	CW1 - Replacement of Bridge	133.844	39,200.00			
0.000 Square meters	/ Square meters		292.878 Square meters	/ Square meters				
EAO -		800.00	EAO -		800.00			
Total:		40,000.00	Total:		40,000.00			


Justification:

- Increase of span length from 24.10 m. to 30.70 m. to avoid scour and debris blockage;
- Raising of Slope Protection Structure design due to high flood velocities under the bridge and severe scouring;
- Provision for the construction of detour along the project to allow accessibility for heavy equipment;
- Additional reconstruction of existing carriageway from 0.23 m. thick to 0.30 m. and from 6.10 m. wide to 6.70 m., and provision of 1.50 m. wide and 0.30 m. thick concrete shoulder on both sides;
- Inclusion of drainage and slope protection structures, and miscellaneous road safety features (including lined canal and street lights) which comprises 7.47% and 4.41% of the total estimated cost, respectively; and
- Adoption of canvassed prices for particular materials which are affected by extraordinary price increase.

Attached are the following supporting documents:

- Certificate of Reasonableness of Cost Estimate, Certificate as to Availability of Funds, Program of Works, Detailed Unit Price Analysis, GIS Map, Geotagged Photos and Detailed Engineering Design Plan.

Based on our evaluation, the submitted request for modification of the said project is in order. Hence, the said request is hereby recommended for the Undersecretary's consideration and approval.


NERITE D. BUENO
OIC, Assistant Secretary for Regional Operations
in NCR, Regions II, IV-A, IV-B, V, VI, VII and VIII

Recommending Approval:


MARIA CATALINA E. CABRAL, Ph.D., CESO I
Undersecretary for Planning
and Public-Private Partnership Services

APPROVED/DISAPPROVED:


ROBERTO R. BERNARDO, CESO I
Undersecretary for Regional Operations
in NCR, Regions II, IV-A, IV-B, V, VI, VII, and VIII