



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

July 5, 2022

MEMORANDUM

FOR : **MANUEL M. BONOAN**
Secretary
This Department

This refers to the memorandum dated 8 June 2022 of **DPWH Region XIII Director POL M. DELOS SANTOS**, requesting for the **modification** of the project under FY 2022 GAA, to wit;

| As per GAA/Original | | | As Modified | | |
|--|---------------------|------------------|--|-----------------------------|------------------|
| Project Description | | | | | |
| UACS No. 320101107786000 Project ID: P00620103MN OO2: Protect Lives and Properties Against Major Floods – Flood Management - Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems Construction of Flood Mitigation Structure along NRJ Tagcatong-Vinapor Road, Sta. 0+000.00 - Sta. 0+ 340.00 , Carmen, Agusan del Norte | | | OO2: Protect Lives and Properties Against Major Floods – Flood Management - Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems Construction of Flood Mitigation Structure along NRJ Tagcatong-Vinapor Road, Sta. 0+000.00 - Sta. 0+ 424.15 , Carmen, Agusan del Norte | | |
| Type of Work/ Physical Target | Unit Cost | Allocation | Type of Work/ Physical Target | Unit Cost | Estimated Cost |
| CW1- Construction of Flood Mitigation Structure/ 416.667 lm | P 289,499.77/ lm | P 120,625,000.00 | CW1- Construction of Flood Mitigation Structure: 424.15 lm | P 284,392.31 / lm | P 120,625,000.00 |
| EAO | - | P 4,375,000.00 | EAO | - | P 4,375,000.00 |
| Total: | | P 125,000,000.00 | Total: | | P 125,000,000.00 |
| Justification: <ul style="list-style-type: none">Increased in physical target/decreased in the unit cost due to the structure design making use of (1) one berm only. It utilized 12 meters steel sheet piles, and embankment height of 2.0 meters.The change in the stationing was made to accommodate the increase in target.The derived unit cost is based on the approved Program of Works (POW) and Detailed Unit Price Analysis (DUPA). | | | | | |

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

ADOR G. CANLAS

Assistant Secretary for Regional Operations in Mindanao

APPROVED/DISAPPROVED:

MANUEL M. BONOAN
Secretary

Department of Public Works and Highways
Office of the Secretary



WIN2XY00010