(Palawan 2nd District Engineering Office) Procurement Monitoring Report for the 1st Semester FY 2021

Code (UACS/PAP)	Procurement Program/Project	PMO/End-User	Is this Early Procurement?	Mode of Procurement	Pre-Proc Conference	Ads/Post of IAEB	Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual	Resolution Recommending	Notice of Award	Contract Signing	Notice to Proceed	Delivery/ Completion	Inspection & Acceptance	Source of Funds	ABC (PhP) Total	ABC (PhP) MOOE	ABC (PhP) CO	Contract Cost (PhP) Total	Contract Cost (PhP) MOOE	Contract Cost (PhP) CO	List of Invited Observers	Date of Receipt of Invitation: Pre-Proc Conf	Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual	Delivery/Completion/ Acceptance (If applicable)	Remarks (Explaining changes from the APP)
	21EF0001	Engr. Jose Lou M. Melgar	Yes	Public Bidding	November 10, 2020	May 6-13, 2021	May 14, 2021	January 15, 2021	January 15, 2021	June 17, 2021	June 29, 2021							FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱1,000,000.00			₱795,949.20			COA, NGO, NACAP		May 14, 2021	January 15, 2021	January 15, 2021				Amount changed from 1,500 to 1,000 & changes in contract name "Repair/Completion" & FLR
300102200533000.PC	21EF0002	Engr. Jose Lou M. Melgar	Yes	Public Bidding	November 10, 2020	November 19-26, 2020	November 26, 2020	December 10, 2020	December 10, 2020	December 14, 2020	January 12, 2021	January 14, 2021	February 10, 2021	February 22, 2021	February 27, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱1,485,000.00		50604030-99	₱1,249,995.56		50604030-99	COA, NGO, NACAP		November 26, 2020	December 10, 2020	December 10, 2020				
	21EF0003	Engr. Jose Lou M. Melgar	Yes	Public Bidding	November 10, 2020	November 19-26, 2020	November 26, 2020	December 10, 2020	December 10, 2020	December 15, 2020	January 12, 2021	January 14, 2021	February 10, 2021	February 22, 2021	February 23, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱1,485,000.00			₱1,462,787.65			COA, NGO, NACAP		November 26, 2020	December 10, 2020	December 10, 2020				
	21EF0004	Engr. Jose Lou M. Melgar	Yes	Public Bidding	November 10, 2020	November 19-26, 2020	November 26, 2020	December 10, 2020	December 10, 2020	December 15, 2020	January 12, 2021	January 14, 2021	February 10, 2021	February 22, 2021	February 23, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱1,485,000.00			₱1,437,413.17			COA, NGO, NACAP		November 26, 2020	December 10, 2020	December 10, 2020				
300102200536000.PC	21EF0005	Engr. Jose Lou M. Melgar	Yes	Public Bidding	November 10, 2020	November 19-26, 2020	November 26, 2020	December 10, 2020	December 10, 2020	December 14, 2020	January 12, 2021	January 14, 2021	February 10, 2021	February 22, 2021	February 27, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱1,485,000.00		50604030-99	₱1,455,136.55		50604030-99	COA, NGO, NACAP		November 26, 2020	December 10, 2020	December 10, 2020				
	21EF0006	Engr. Jose Lou M. Melgar	Yes	Public Bidding	November 10, 2020	November 19-26, 2020	November 26, 2020	December 10, 2020	December 10, 2020	December 15, 2020	January 12, 2021	January 14, 2021	February 10, 2021	February 22, 2021	February 23, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱1,485,000.00			₱1,287,858.15			COA, NGO, NACAP		November 26, 2020	December 10, 2020	December 10, 2020				
	21EF0007	Engr. Jose Lou M. Melgar	Yes	Public Bidding	November 10, 2020	November 19-26, 2020	November 26, 2020	December 10, 2020	December 10, 2020	December 15, 2020	January 12, 2021	January 14, 2021	February 10, 2021	February 22, 2021	February 23, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱2,970,000.00			₱2,409,250.61			COA, NGO, NACAP		November 26, 2020	December 10, 2020	December 10, 2020				
310303101091000.PC	21EF0008	Engr. Jose Lou M. Melgar	Yes	Public Bidding	November 10, 2020	November 20-27, 2020	November 27, 2020	December 11, 2020	December 11, 2020	December 15, 2020	January 12, 2021	January 14, 2021	February 10, 2021	February 22, 2021	February 23, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱7,742,000.00		50604030-01	₱7,431,070.82		50604030-01	COA, NGO, NACAP		November 27, 2020	December 11, 2020	December 11, 2020				
	21EF0009	Engr. Jose Lou M. Melgar	Yes	Public Bidding	November 10, 2020	November 20-27, 2020	November 27, 2020	December 11, 2020	December 11, 2020	December 15, 2020	January 12, 2021	January 14, 2021	February 10, 2021	February 22, 2021	February 23, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱7,840,000.00			₱7,671,363.97			COA, NGO, NACAP		November 27, 2020	December 11, 2020	December 11, 2020				
310303101083000.PC	21EF0010	Engr. Jose Lou M. Melgar	Yes	Public Bidding	November 10, 2020	November 20-27, 2020	November 27, 2020	December 11, 2020	December 11, 2020	December 15, 2020	January 12, 2021	January 14, 2021	February 10, 2021	February 22, 2021	February 23, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱6,272,000.00		50604030-01	₱6,115,083.60		50604030-01	COA, NGO, NACAP		November 27, 2020	December 11, 2020	December 11, 2020				
310303101094000.PC	21EF0011	Engr. Jose Lou M. Melgar	Yes	Public Bidding	November 10, 2020	November 20-27, 2020	November 27, 2020	December 11, 2020	December 11, 2020	December 15, 2020	January 12, 2021	January 14, 2021	February 10, 2021	February 22, 2021	February 23, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱9,065,000.00		50604030-01	₱8,744,386.75		50604030-01	COA, NGO, NACAP		November 27, 2020	December 11, 2020	December 11, 2020				
	21EF0012	Engr. Jose Lou M. Melgar	Yes	Public Bidding	November 10, 2020	November 20-27, 2020	November 27, 2020	December 11, 2020	December 11, 2020	December 15, 2020	January 12, 2021	January 14, 2021	February 10, 2021	February 22, 2021	February 23, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱7,350,000.00			₱7,129,492.67			COA, NGO, NACAP		November 27, 2020	December 11, 2020	December 11, 2020				
	21EF0013	Engr. Jose Lou M. Melgar	Yes	Public Bidding	November 11, 2020	November 20-27, 2020	November 27, 2020	December 11, 2020	December 11, 2020	December 15, 2020	January 12, 2021	January 14, 2021	February 10, 2021	February 22, 2021	February 23, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱7,350,000.00			₱7,129,500.00			COA, NGO, NACAP		November 27, 2020	December 11, 2020	December 11, 2020				
300203101646000.PC	21EF0014	Engr. Jose Lou M. Melgar	Yes	Public Bidding	November 11, 2020	November 20-27, 2020	November 27, 2020	December 11, 2020	December 11, 2020	December 15, 2020	January 12, 2021	January 14, 2021	February 10, 2021	February 22, 2021	February 23, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱7,350,000.00		50604030-01	₱6,925,456.30		50604030-01	COA, NGO, NACAP		November 27, 2020	December 11, 2020	December 11, 2020				
	21EF0015	Engr. Jose Lou M. Melgar	Yes	Public Bidding	November 11, 2020	November 20-27, 2020	November 27, 2020	December 12, 2020	December 12, 2020	December 15, 2020	January 12, 2021	January 14, 2021	February 10, 2021	February 22, 2021	February 23, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱7,350,000.00			₱7,129,500.00			COA, NGO, NACAP		November 27, 2020	December 12, 2020	December 12, 2020				
300104222021000.PC	21EF0016	Engr. Jose Lou M. Melgar	Yes	Public Bidding	November 11, 2020	November 20-27, 2020	November 27, 2020	December 12, 2020	December 12, 2020	December 15, 2020	January 12, 2021	January 14, 2021	February 10, 2021	February 22, 2021	February 23, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱4,950,000.00		50604040-01	₱4,850,846.30		50604040-01	COA, NGO, NACAP		November 27, 2020	December 12, 2020	December 12, 2020				
	21EF0017	Engr. Jose Lou M. Melgar	Yes	Public Bidding	November 11, 2020	November 20-27, 2020	November 27, 2020	December 12, 2020	December 12, 2020	December 15, 2020	January 12, 2021	January 14, 2021	February 10, 2021	February 22, 2021	February 23, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱1,980,000.00			₱1,914,450.26			COA, NGO, NACAP		November 27, 2020	December 12, 2020	December 12, 2020				
	21EF0018	Engr. Jose Lou M. Melgar	Yes	Public Bidding	November 11, 2020	November 20-27, 2020	November 27, 2020	December 12, 2020	December 12, 2020	December 15, 2020	January 12, 2021	January 14, 2021	February 10, 2021	February 22, 2021	February 23, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱19,600,000.00			₱19,111,938.00			COA, NGO, NACAP		November 27, 2020	December 12, 2020	December 12, 2020				
	21EF0019	Engr. Jose Lou M. Melgar	Yes	Public Bidding	November 11, 2020	November 20-27, 2020	November 27, 2020	December 12, 2020	December 12, 2020	February 1, 2021	February 8, 2021	February 9, 2021	February 11, 2021	February 22, 2021	February 23, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱1,980,000.00			₱1,950,332.82			COA, NGO, NACAP		November 27, 2020	December 12, 2020	December 12, 2020				
300104222037000.PC	21EF0020	Engr. Jose Lou M. Melgar	Yes	Public Bidding	November 11, 2020	November 20-27, 2020	November 27, 2020	December 12, 2020	December 12, 2020	February 1, 2021	February 8, 2021	February 9, 2021	February 11, 2021	February 22, 2021	February 23, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱1,980,000.00		50604040-01	₱1,960,245.21		50604040-01	COA, NGO, NACAP		November 27, 2020	December 12, 2020	December 12, 2020				
	21EF0021	Engr. Jose Lou M. Melgar	Yes	Public Bidding	November 11, 2020	November 20-27, 2020	November 27, 2020	December 12, 2020	December 12, 2020	February 1, 2021	February 8, 2021	February 9, 2021	February 11, 2021	February 22, 2021	February 23, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱1,980,000.00			₱1,765,107.77			COA, NGO, NACAP		November 27, 2020	December 12, 2020	December 12, 2020				
	21EF0022	Engr. Jose Lou M. Melgar	Yes	Public Bidding	November 11, 2020	November 20-27, 2020	November 27, 2020	March 10, 2021	March 10, 2021	March 11, 2021	March 23, 2021	April 8, 2021	April 14, 2021	April 23, 2021	April 26, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱1,980,000.00			₱1,940,345.21			COA, NGO, NACAP		November 27, 2020	March 10, 2021	March 10, 2021				
300116204194000.PC	21EF0023	Engr. Jose Lou M. Melgar	Yes	Public Bidding	November 17, 2020	November 27, 2020 – December 4, 2020	December 4, 2020	December 17, 2020	December 17, 2020	December 21, 2020	January 15, 2021	January 21, 2021	February 10, 2021	February 22, 2021	February 23, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱18,620,000.00		50604030-01	₱10,210,344.09		50604030-01	COA, NGO, NACAP		December 4, 2020	December 17, 2020	December 17, 2020				
300118204201000.PC	21EF0024	Engr. Jose Lou M. Melgar	Yes	Public Bidding	November 17, 2020	November 27, 2020 – December 4, 2020	December 4, 2020	December 17, 2020	December 17, 2020	December 21, 2020	January 15, 2021	January 21, 2021	February 10, 2021	February 22, 2021	February 23, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱18,620,000.00		50604030-01	₱10,233,791.60		50604030-01	COA, NGO, NACAP		December 4, 2020	December 17, 2020	December 17, 2020				
	21EF0025	Engr. Jose Lou M. Melgar	Yes	Public Bidding	November 17, 2020	November 27, 2020 – December 4, 2020	December 4, 2020	December 17, 2020	December 17, 2020	December 21, 2020	January 15, 2021	January 21, 2021	February 10, 2021	February 22, 2021	February 23, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱18,620,000.00			₱17,242,115.98			COA, NGO, NACAP		December 4, 2020	December 17, 2020	December 17, 2020				
300204100947000.PC	21EF0026	Engr. Jose Lou M. Melgar	Yes	Public Bidding	November 17, 2020	November 27, 2020 – December 4, 2020	December 4, 2020	December 17, 2020	December 17, 2020	December 22, 2020	January 15, 2021	January 21, 2021	February 10, 2021	February 22, 2021	February 27, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱7,350,000.00		50604030-01	₱7,313,235.00		50604030-01	COA, NGO, NACAP		December 4, 2020	December 17, 2020	December 17, 2020				
300203101641000.PC	21EF0027	Engr. Jose Lou M. Melgar	Yes	Public Bidding	November 17, 2020	November 27, 2020 – December 4, 2020	December 4, 2020	December 17, 2020	December 17, 2020	December 22, 2020	January 15, 2021	January 21, 2021	February 10, 2021	February 22, 2021	February 23, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱7,350,000.00		50604030-01	₱7,202,999.15		50604030-01	COA, NGO, NACAP		December 4, 2020	December 17, 2020	December 17, 2020				
	21EF0028	Engr. Jose Lou M. Melgar	Yes	Public Bidding	November 17, 2020	November 27, 2020 – December 4, 2020	December 4, 2020	December 17, 2020	December 17, 2020	December 21, 2020	January 15, 2021	January 21, 2021	February 10, 2021	February 22, 2021	February 23, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱19,600,000.00			₱19,110,000.00			COA, NGO, NACAP		December 4, 2020	December 17, 2020	December 17, 2020				
320102104312000.PC	21EF0029	Engr. Jose Lou M. Melgar	Yes	Public Bidding	November 17, 2020	November 27, 2020 – December 4, 2020	December 4, 2020	December 17, 2020	December 17, 2020	December 22, 2020	January 15, 2021	January 21, 2021	February 10, 2021	February 22, 2021	February 27, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱49,000,000.00		50604030-02	₱45,615,614.15		50604030-02	COA, NGO, NACAP		December 4, 2020	December 17, 2020	December 17, 2020				
	21EF0030	Engr. Jose Lou M. Melgar	Yes	Public Bidding	November 17, 2020	November 27, 2020 – December 4, 2020	December 4, 2020	December 17, 2020	December 17, 2020									FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱18,620,000.00			₱18,157,195.08			COA, NGO, NACAP		December 4, 2020	December 17, 2020	December 17, 2020				FLR
300203101649000.PC	21EF0031	Engr. Jose Lou M. Melgar	Yes	Public Bidding	November 17, 2020	November 27, 2020 – December 4, 2020	December 4, 2020	December 17, 2020	December 17, 2020	December 21, 2020	January 15, 2021	January 21, 2021	February 10, 2021	February 22, 2021	February 23, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱7,350,000.00		50604030-01	₱7,129,500.00		606030-01	COA, NGO, NACAP		December 4, 2020	December 17, 2020	December 17, 2020				
300203101638000.PC	21EF0032	Engr. Jose Lou M. Melgar	Yes	Public Bidding	November 17, 2020	November 27, 2020 – December 4, 2020	December 4, 2020	December 18, 2020	December 18, 2020	December 21, 2020	January 15, 2021	January 21, 2021	February 10, 2021	February 22, 2021	February 23, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱7,350,000.00		50604030-01	₱7,239,400.00		50604030-01	COA, NGO, NACAP		December 4, 2020	December 18, 2020	December 18, 2020				
300203101643000.PC	21EF0033	Engr. Jose Lou M. Melgar	Yes	Public Bidding	November 17, 2020	November 27, 2020 – December 4, 2020	December 4, 2020	December 18, 2020	December 18, 2020	December 22, 2020	January 15, 2021	January 21, 2021	February 10, 2021	February 22, 2021	February 23, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱7,350,000.00		50604030-01	₱7,203,000.00		50604030-01	COA, NGO, NACAP		December 4, 2020	December 18, 2020	December 18, 2020				
	21EF0034	Engr. Jose Lou M. Melgar	Yes	Public Bidding	November 17, 2020	November 27, 2020 – December 4, 2020	December 4, 2020	December 29, 2020	December 29, 2020	January 4, 2021	January 12, 2021	February 17, 2021	February 26, 2021					FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱65,660,000.00			₱64,693,140.95			COA, NGO, NACAP		December 4, 2020	December 29, 2020	December 29, 2020				
	21EF0035	Engr. Jose Lou M. Melgar	Yes	Public Bidding	November 17, 2020	November 27, 2020 – December 4, 2020	December 4, 2020	March 10, 2021	March 10, 2021				June 14, 2021					FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱7,350,000.00			₱7,019,249.74			COA, NGO, NACAP		December 4, 2020	March 10, 2021	March 10, 2021				
310108100629000.PC	21EF0036	Engr. Jose Lou M. Melgar	Yes	Public Bidding	November 17, 2020	November 27, 2020 – December 4, 2020	December 4, 2020	December 18, 2020	December 18, 2020	December 22, 2020	January 15, 2021	January 21, 2021	February 10, 2021	February 22, 2021	February 23, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱8,920,000.00		50604030-01	₱8,889,740.81		50604030-01	COA, NGO, NACAP		December 4, 2020	December 18, 2020	December 18, 2020				
300211100138000.PC	21EF0037	Engr. Jose Lou M. Melgar	Yes	Public Bidding	November 18, 2020	November 27, 2020 – December 4, 2020	December 4, 2020	December 18, 2020	December 18, 2020	December 23, 2020	January 15, 2021	February 26, 2021						FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱63,900,000.00		50604030-01	₱63,360,994.26		50604030-01	COA, NGO, NACAP		December 4, 2020	December 18, 2020	December 18, 2020				
310108100636000	21EF0038	Engr. Jose Lou M. Melgar	Yes	Public Bidding	November 18, 2020	November 27, 2020 – December 4, 2020	December 4, 2020	December 18, 2020	December 18, 2020	December 21, 2020	January 15, 2021	January 21, 2021	February 10, 2021	February 22, 2021	February 27, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱4,410,000.00		50604030-01	₱4,387,949.83		50604030-01	COA, NGO, NACAP		December 4, 2020	December 18, 2020	December 18, 2020				
	21EF0039	Engr. Jose Lou M. Melgar	Yes	Public Bidding	November 18, 2020	November 27, 2020 – December 4, 2020	December 4, 2020	December 18, 2020	December 18, 2020	December 21, 2020	January 4, 2021	January 21, 2021	February 10, 2021	February 22, 2021	February 23, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱9,898,000.00			₱9,554,516.66			COA, NGO, NACAP		December 4, 2020	December 18, 2020	December 18, 2020				
310208100344000.PC	21EF0040	Engr. Jose Lou M. Melgar	Yes	Public Bidding	November 18, 2020	December 4-11, 2020	December 11, 2020	December 28, 2020	December 28, 2020	January 5, 2021	January 18, 2021	January 21, 2021	February 10, 2021	February 22, 2021	February 26, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱15,920,100.00		50604030-01	₱15,610,915.00		50604030-01	COA, NGO, NACAP		December 11, 2020	December 28, 2020	December 28, 2020				
	21EF0041	Engr. Jose Lou M. Melgar	Yes	Public Bidding	November 18, 2020	December 4-11, 2020	December 11, 2020	December 28, 2020	December 28, 2020	January 5, 2021	January 18, 2021	January 21, 2021	February 10, 2021	February 22, 2021	February 26, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱35,280,000.00			₱34,402,854.00			COA, NGO, NACAP		December 11, 2020	December 28, 2020	December 28, 2020				
	21EF0042	Engr. Jose Lou M. Melgar	Yes	Public Bidding	November 18, 2020	December 4-11, 2020	December 11, 2020	December 28, 2020	December 28, 2020	January 5, 2021	January 18, 2021	January 21, 2021	February 10, 2021	February 22, 2021	February 26, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱9,310,000.00			₱9,117,718.86			COA, NGO, NACAP		December 11, 2020	December 28, 2020	December 28, 2020				
	21EF0043	Engr. Jose Lou M. Melgar	Yes	Public Bidding	November 18, 2020	December 4-11, 2020	December 11, 2020	December 28, 2020	December 28, 2020	January 6, 2021	January 18, 2021	January 21, 2021	February 10, 2021	February 22, 2021	February 26, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱2,940,000.00			₱2,880,628.00			COA, NGO, NACAP		December 11, 2020	December 28, 2020	December 28, 2020				
	21EF0044	Engr. Jose Lou M. Melgar	Yes	Public Bidding	November 18, 2020	April 21-28, 2021	April 29, 2021	May 12, 2021	May 12, 2021	January 5, 2021	January 18, 2021	June 22, 2021	June 24, 2021					FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱33,418,000.00			₱26,767,031.00			COA, NGO, NACAP		April 29, 2021	May 12, 2021	May 12, 2021				
300204100946000.PC	21EF0045	Engr. Jose Lou M. Melgar	Yes	Public Bidding	November 18, 2020	December 4-11, 2020	December 11, 2020	December 28, 2020	December 28, 2020	January 5, 2021	January 18, 2021	January 21, 2021	February 11, 2021	February 22, 2021	February 27, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱7,350,000.00		50604030-01	₱7,129,500.00		50604030-01	COA, NGO, NACAP		December 11, 2020	December 28, 2020	December 28, 2020				
300103203511000.PC	21EF0046	Engr. Jose Lou M. Melgar	Yes	Public Bidding	November 18, 2020	December 4-11, 2020	December 11, 2020	December 28, 2020	December 28, 2020	January 5, 2021	January 18, 2021	January 21, 2021	February 10, 2021	February 22, 2021	February 26, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱8,466,000.00		50604040-01	₱8,447,591.81		50604040-01	COA, NGO, NACAP		December 11, 2020	December 28, 2020	December 28, 2020				
	21EF0047	Engr. Jose Lou M. Melgar	Yes	Public Bidding	November 18, 2020	December 4-11, 2020	December 11, 2020	December 29, 2020	December 29, 2020	January 5, 2021	January 18, 2021		February 10, 2021	February 22, 2021				FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱8,466,000.00						COA, NGO, NACAP		December 11, 2020	December 29, 2020	December 29, 2020				
	21EF0048	Engr. Jose Lou M. Melgar	Yes	Public Bidding	November 18, 2020	December 4-11, 2020	December 11, 2020	December 29, 2020	December 29, 2020	January 5, 2021	January 18, 2021	January 21, 2021	February 10, 2021	February 22, 2021	February 26, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱1,980,000.00			₱1,680,131.66			COA, NGO, NACAP		December 11, 2020	December 29, 2020	December 29, 2020				
300104222026000.PC	21EF0049	Engr. Jose Lou M. Melgar	Yes	Public Bidding	November 18, 2020	December 4-11, 2020	December 11, 2020	December 29, 2020	December 29, 2020	January 5, 2021	January 18, 2021	January 21, 2021	February 10, 2021	February 22, 2021	February 26, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱1,980,000.00		50604040-01	₱1,597,518.70		50604040-01	COA, NGO, NACAP		December 11, 2020	December 29, 2020	December 29, 2020				
300104222024000.PC	21EF0050	Engr. Jose Lou M. Melgar	Yes	Public Bidding	November 24, 2020	December 4-11, 2020	December 11, 2020	December 29, 2020	December 29, 2020	January 5, 2021	January 18, 2021	January 21, 2021	February 10, 2021	February 22, 2021	February 27, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱1,980,000.00		50604040-01	₱1,969,995.45		50604040-01	COA, NGO, NACAP		December 11, 2020	December 29, 2020	December 29, 2020				
300104222039000.PC	21EF0051	Engr. Jose Lou M. Melgar	Yes	Public Bidding	November 24, 2020	December 4-11, 2020	December 11, 2020	December 29, 2020	December 29, 2020	January 5, 2021	January 18, 2021	January 21, 2021	February 10, 2021	February 22, 2021	February 27, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱1,980,000.00		50604040-01	₱1,959,999.62		50604040-01	COA, NGO, NACAP		December 11, 2020	December 29, 2020	December 29, 2020				
	21EF0052	Engr. Jose Lou M. Melgar	Yes	Public Bidding	November 24, 2020	December 4-11, 2020	December 11, 2020	December 29, 2020	December 29, 2020	January 5, 2021	January 18, 2021		February 10, 2021	February 22, 2021				FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱1,980,000.00						COA, NGO, NACAP		December 11, 2020	December 29, 2020	December 29, 2020				
	21EF0053	Engr. Jose Lou M. Melgar	Yes	Public Bidding	November 24, 2020	February 3-10, 2021	February 11, 2021	February 24, 2021	February 24, 2021	January 7, 2021	January 19, 2021	March 17, 2021	March 18, 2021	March 26, 2021	March 29, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱6,860,000.00			₱6,654,154.16			COA, NGO, NACAP		February 11, 2021	February 24, 2021	February 24, 2021				
	21EF0054	Engr. Jose Lou M. Melgar	Yes	Public Bidding	December 1, 2020	February 24, 2021 – March 3, 2021	March 4, 2021	March 18, 2021	March 18, 2021	March 19, 2021	April 2, 2021		June 11, 2021					FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱24,600,000.00			₱16,086,642.98			COA, NGO, NACAP		March 4, 2021	March 18, 2021	March 18, 2021				
	21EF0055	Engr. Jose Lou M. Melgar	Yes	Public Bidding	December 1, 2020	February 3-10, 2021	February 11, 2021	February 24, 2021	February 24, 2021									FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱2,970,000.00			₱2,460,950.00			COA, NGO, NACAP		February 11, 2021	February 24, 2021	February 24, 2021				FLR
300104222041000.PC	21EF0056	Engr. Jose Lou M. Melgar	Yes	Public Bidding	December 1, 2020	February 3-10, 2021	February 11, 2021	February 24, 2021	February 24, 2021	January 7, 2021	January 19, 2021	March 17, 2021	March 18, 2021	March 26, 2021	March 29, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱500,000.00		50604040-01	₱492,493.62		50604040-01	COA, NGO, NACAP		February 11, 2021	February 24, 2021	February 24, 2021				
	21EF0057	Engr. Jose Lou M. Melgar	Yes	Public Bidding	December 1, 2020	February 3-10, 2021	February 11, 2021	February 24, 2021	February 24, 2021	January 29, 2021	February 12, 2021	April 6, 2021	April 12, 2021	April 22, 2021	April 26, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱18,620,000.00			₱13,685,653.00			COA, NGO, NACAP		February 11, 2021	February 24, 2021	February 24, 2021				
	21EF0058	Engr. Jose Lou M. Melgar	Yes	Public Bidding	December 1, 2020	December 11-18, 2020	December 18, 2020	January 5, 2021	January 5, 2021									FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱13,720,000.00			₱10,594,281.67			COA, NGO, NACAP		December 18, 2020	January 5, 2021	January 5, 2021				FLR
300117209146000.PC	21EF0059	Engr. Jose Lou M. Melgar	Yes	Public Bidding	December 1, 2020	December 11-18, 2020	December 18, 2020	January 5, 2021	January 5, 2021	January 8, 2021	January 19, 2021	March 3, 2021	March 4, 2021	March 12, 2021	March 18, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱4,950,000.00		50604030-01	₱4,899,042.64		50604030-01	COA, NGO, NACAP		December 18, 2020	January 5, 2021	January 5, 2021				
	21EF0060	Engr. Jose Lou M. Melgar	Yes	Public Bidding	December 1, 2020	February 3-10, 2021	February 11, 2021	February 24, 2021	February 24, 2021				May 3, 2021	May 11, 2021	May 12, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱12,740,000.00			₱9,144,446.63			COA, NGO, NACAP		February 11, 2021	February 24, 2021	February 24, 2021				
	21EF0061	Engr. Jose Lou M. Melgar	Yes	Public Bidding	December 1, 2020	February 3-10, 2021	February 11, 2021	February 24, 2021	February 24, 2021	January 29, 2021	February 12, 2021	April 6, 2021	April 12, 2021	April 22, 2021	April 26, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱18,620,000.00			₱11,774,656.75			COA, NGO, NACAP		February 11, 2021	February 24, 2021	February 24, 2021				
	21EF0062	Engr. Jose Lou M. Melgar	Yes	Public Bidding	December 1, 2020	February 3-10, 2021	February 11, 2021	February 24, 2021	February 24, 2021	January 7, 2021	January 19, 2021	March 17, 2021	March 18, 2021	March 26, 2021	March 29, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱2,970,000.00			₱2,959,090.46			COA, NGO, NACAP		February 11, 2021	February 24, 2021	February 24, 2021				
	21EF0063	Engr. Jose Lou M. Melgar	Yes	Public Bidding	December 1, 2020	December 11-18, 2020	December 18, 2020	January 6, 2021	January 6, 2021									FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱100,000,000.00			₱995,000.00			COA, NGO, NACAP		December 18, 2020	January 6, 2021	January 6, 2021				FLR
310108100632000.PC	21EF0064	Engr. Jose Lou M. Melgar	Yes	Public Bidding	December 1, 2020	December 11-18, 2020	December 18, 2020	January 18, 2021	January 18, 2021	January 19, 2021	January 31, 2021	March 9, 2021	March 10, 2021	March 19, 2021	March 22, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱5,782,000.00		50604030-01	₱4,393,710.10		50604030-01	COA, NGO, NACAP		December 18, 2020	January 18, 2021	January 18, 2021				
	21EF0065	Engr. Jose Lou M. Melgar	Yes	Public Bidding	December 1, 2020	December 11-18, 2020	December 18, 2020	January 6, 2021	January 6, 2021									FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱1,980,000.00			₱1,938,676.19			COA, NGO, NACAP		December 18, 2020	January 6, 2021	January 6, 2021				FLR
300103203511000.PC	21EF0066	Engr. Jose Lou M. Melgar	Yes	Public Bidding	December 1, 2020	December 11-18, 2020	December 18, 2020	January 6, 2021	January 6, 2021	January 8, 2021	January 19, 2021	March 3, 2021	March 4, 2021	March 12, 2021	March 18, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱1,980,000.00		50604040-01	₱1,970,132.82		50604040-01	COA, NGO, NACAP		December 18, 2020	January 6, 2021	January 6, 2021				
	21EF0067	Engr. Jose Lou M. Melgar	Yes	Public Bidding	December 1, 2020	December 11-18, 2020	December 18, 2020	January 6, 2021	January 6, 2021	January 29, 2021	February 12, 2021	April 6, 2021	June 28, 2021					FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱1,980,000.00			₱1,960,246.21			COA, NGO, NACAP		December 18, 2020	January 6, 2021	January 6, 2021				
300104222020000.PC	21EF0068	Engr. Jose Lou M. Melgar	Yes	Public Bidding	December 1, 2020	December 11-18, 2020	December 18, 2020	January 6, 2021	January 6, 2021	January 8, 2021	January 19, 2021	March 3, 2021	March 4, 2021	March 12, 2021	March 18, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱1,980,000.00		50604040-01	₱1,594,477.62		50604040-01	COA, NGO, NACAP		December 18, 2020	January 6, 2021	January 6, 2021				
	21EF0069	Engr. Jose Lou M. Melgar	Yes	Public Bidding	December 1, 2020	December 11-18, 2020	December 18, 2020			January 8, 2021	January 19, 2021	March 3, 2021	March 4, 2021	March 12, 2021	March 18, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱1,980,000.00			₱1,970,132.82			COA, NGO, NACAP		December 18, 2020						
	21EF0070	Engr. Jose Lou M. Melgar	Yes	Public Bidding	December 14, 2020	February 3-10, 2021	February 11, 2021	March 2, 2021	March 2, 2021	March 4, 2021	April 16, 2021							FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱19,600,000.00			12,413,27.84			COA, NGO, NACAP		February 11, 2021	March 2, 2021	March 2, 2021				
	21EF0071	Engr. Jose Lou M. Melgar	Yes	Public Bidding	December 14, 2020	December 23-30, 2020	January 4, 2021	January 18, 2021	January 18, 2021	January 19, 2021	January 31, 2021	March 9, 2021	June 11, 2021					FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱1,980,000.00			₱1,950,217.00			COA, NGO, NACAP		January 4, 2021	January 18, 2021	January 18, 2021				
300104222042000.PC	21EF0072	Engr. Jose Lou M. Melgar	Yes	Public Bidding	December 14, 2020	December 23-30, 2020	January 4, 2021	January 18, 2021	January 18, 2021	January 19, 2021	February 1, 2021	February 24, 2021	February 26, 2021	March 8, 2021	March 11, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱500,000.00		50604040-01	₱497,332.38		50604040-01	COA, NGO, NACAP		January 4, 2021	January 18, 2021	January 18, 2021				
300116204202000.PC	21EF0073	Engr. Jose Lou M. Melgar	Yes	Public Bidding	December 14, 2020	December 23-30, 2020	January 4, 2021	January 18, 2021	January 18, 2021	January 19, 2021	January 28, 2021	February 3, 2021	February 10, 2021	February 22, 2021	February 6, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱37,240,000.00		50604030-01	₱36,495,178.82		50604030-01	COA, NGO, NACAP		January 4, 2021	January 18, 2021	January 18, 2021				
300104222016000.PC	21EF0074	Engr. Jose Lou M. Melgar	Yes	Public Bidding	December 14, 2020	February 24, 2021 – March 3, 2021	March 4, 2021	March 18, 2021	March 18, 2021	March 19, 2021	April 2, 2021	April 8, 2021	April 14, 2021	April 23, 2021	April 26, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱1,980,000.00		50604040-01	₱1,843,296.81		50604040-01	COA, NGO, NACAP		March 4, 2021	March 18, 2021	March 19, 2021				
	21EF0075	Engr. Jose Lou M. Melgar	Yes	Public Bidding	January 19, 2021	January 29, 2021 - February 5, 2021	February 5, 2021	February 23, 2021	February 23, 2021									FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱1,980,000.00			₱1,528,609.36			COA, NGO, NACAP		February 5, 2021	February 23, 2021	February 23, 2021				FLR
310304100756000.PC	21EF0076	Engr. Jose Lou M. Melgar	Yes	Public Bidding	December 21, 2020	January 8-15, 2021	January 15, 2021	January 28, 2021	January 28, 2021	January 8, 2021	January 19, 2021	March 23, 2021	March 24, 2021	March 31, 2021	April 7, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱4,900,000.00		50604030-01	₱4,016,710.24		50604030-01	COA, NGO, NACAP		January 15, 2021	January 28, 2021	January 28, 2021				
310108100633000.PC	21EF0077	Engr. Jose Lou M. Melgar	Yes	Public Bidding	December 21, 2020	January 8-15, 2021	January 15, 2021	January 28, 2021	January 28, 2021	February 1, 2021	February 8, 2021	February 9, 2021	February 16, 2021	February 22, 2021	February 27, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱2,940,000.00		50604030-01	₱2,881,139.15		50604030-01	COA, NGO, NACAP		January 15, 2021	January 28, 2021	January 28, 2021				
	21EF0078	Engr. Jose Lou M. Melgar	Yes	Public Bidding	December 21, 2020	January 8-15, 2021	January 15, 2021	January 28, 2021	January 28, 2021	February 1, 2021	February 8, 2021	February 9, 2021	February 16, 2021	February 22, 2021	February 27, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱18,620,000.00			₱18,011,108.37			COA, NGO, NACAP		January 15, 2021	January 28, 2021	January 28, 2021				
	21EF0079	Engr. Jose Lou M. Melgar	Yes	Public Bidding	December 21, 2020	January 8-15, 2021	January 15, 2021	January 28, 2021	January 28, 2021	February 1, 2021	February 8, 2021	February 9, 2021	February 16, 2021	February 22, 2021	February 27, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱9,800,000.00			₱6,932,158.79			COA, NGO, NACAP		January 15, 2021	January 28, 2021	January 28, 2021				
300104222033000.PC	21EF0080	Engr. Jose Lou M. Melgar	Yes	Public Bidding	December 21, 2020	January 8-15, 2021	January 15, 2021	January 28, 2021	January 28, 2021	February 1, 2021	February 8, 2021	February 9, 2021	February 16, 2021	February 22, 2021	February 27, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱1,980,000.00		50604040-01	₱1,939,244.99		50604040-01	COA, NGO, NACAP		January 15, 2021	January 28, 2021	January 28, 2021				
	21EF0081	Engr. Jose Lou M. Melgar	Yes	Public Bidding	January 19, 2021	May 6-13, 2021	May 14, 2021	June 15, 2021	June 15, 2021	June 17, 2021	June 21, 2021	June 25, 2021	June 28, 2021					FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱7,056,980.00			₱6,986,410.19			COA, NGO, NACAP		May 14, 2021	June 15, 2021	June 15, 2021				
	21EF0082	Engr. Jose Lou M. Melgar	Yes	Public Bidding	January 19, 2021	January 29, 2021 - February 5, 2021	February 5, 2021	February 23, 2021	February 23, 2021									FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱1,485,000.00			₱1,440,028.89			COA, NGO, NACAP		February 5, 2021	February 23, 2021	February 23, 2021				FLR
	21EF0083	Engr. Jose Lou M. Melgar	Yes	Public Bidding	January 19, 2021	January 29, 2021 - February 5, 2021	February 5, 2021	February 23, 2021	February 23, 2021	January 29, 2021	February 12, 2021	April 6, 2021	April 12, 2021	April 22, 2021	April 26, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱7,425,000.00			₱5,966,717.87			COA, NGO, NACAP		February 5, 2021	February 23, 2021	February 23, 2021				
	21EF0084	Engr. Jose Lou M. Melgar	Yes	Public Bidding	January 19, 2021	May 6-13, 2021	May 14, 2021	June 15, 2021	June 15, 2021	June 17, 2021	June 21, 2021	June 25, 2021	June 28, 2021					FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱8,145,760.00			₱8,064,302.40			COA, NGO, NACAP		May 14, 2021	June 15, 2021	June 15, 2021				
310108100635000.PC	21EF0085	Engr. Jose Lou M. Melgar	Yes	Public Bidding	January 19, 2021	January 29, 2021 - February 5, 2021	February 5, 2021	February 23, 2021	February 23, 2021	January 8, 2021	January 19, 2021	January 21, 2021	March 16, 2021	March 26, 2021	March 29, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱21,560,000.00		50604030-01	₱21,130,871.99		50604030-01	COA, NGO, NACAP		February 5, 2021	February 23, 2021	February 23, 2021				
	21EF0086	Engr. Jose Lou M. Melgar	Yes	Public Bidding	January 22, 2021	February 5-12, 2021	February 15, 2021	March 2, 2021	March 2, 2021									FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱3,613,500.00			₱2,609,865.86			COA, NGO, NACAP		February 15, 2021	March 2, 2021	March 2, 2021				FLR
	21EF0087	Engr. Jose Lou M. Melgar	Yes	Public Bidding	January 22, 2021	February 5-12, 2021	February 15, 2021	March 2, 2021	March 2, 2021									FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱2,079,000.00			₱1,537,997.45			COA, NGO, NACAP		February 15, 2021	March 2, 2021	March 2, 2021				FLR
	21EF0088	Engr. Jose Lou M. Melgar	Yes	Public Bidding	January 22, 2021	February 24, 2021 – March 3, 2021	March 4, 2021	March 18, 2021	March 18, 2021	March 19, 2021	April 2, 2021							FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱12,250,000.00			₱12,127,531.07			COA, NGO, NACAP		March 4, 2021	March 18, 2021	March 18, 2021				FLR
	21EF0089	Engr. Jose Lou M. Melgar	Yes	Public Bidding	January 22, 2021	February 24, 2021 – March 3, 2021	March 4, 2021	March 18, 2021	March 18, 2021	March 19, 2021	April 2, 2021							FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱12,250,000.00			₱11,760,023.82			COA, NGO, NACAP		March 4, 2021	March 18, 2021	March 18, 2021				FLR
	21EF0090	Engr. Jose Lou M. Melgar	Yes	Public Bidding	January 22, 2021	February 5-12, 2021	February 15, 2021	March 2, 2021	March 2, 2021									FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱2,475,000.00			₱1,867,579.35			COA, NGO, NACAP		February 15, 2021	March 2, 2021	March 2, 2021				FLR
	21EF0091	Engr. Jose Lou M. Melgar	Yes	Public Bidding	January 22, 2021	February 5-12, 2021	February 15, 2021	March 2, 2021	March 2, 2021	January 29, 2021	February 12, 2021	April 5, 2021	May 11, 2021	May 21, 2021	May 24, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱1,980,000.00			₱1,523,609.36			COA, NGO, NACAP		February 15, 2021	March 2, 2021	March 2, 2021				
	21EF0092	Engr. Jose Lou M. Melgar	Yes	Public Bidding	January 26, 2021	February 5-12, 2021	February 15, 2021	March 3, 2021	March 3, 2021									FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱500,000.00			₱490,200.00			COA, NGO, NACAP		February 15, 2021	March 3, 2021	March 3, 2021				FLR
	21EF0093	Engr. Jose Lou M. Melgar	Yes	Public Bidding	January 26, 2021	February 5-12, 2021	February 15, 2021	March 3, 2021	March 3, 2021									FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱1,980,000.00			₱1,958,903.20			COA, NGO, NACAP		February 15, 2021	March 3, 2021	March 3, 2021				FLR
320101106801000.PC	21EF0094	Engr. Jose Lou M. Melgar	Yes	Public Bidding	January 26, 2021	February 5-12, 2021	February 15, 2021	March 3, 2021	March 3, 2021	March 4, 2021	March 16, 2021	March 23, 2021	March 24, 2021	March 31, 2021	April 7, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱30,354,620.00		50604030-02	₱30,064,268.00		50604030-02	COA, NGO, NACAP		February 15, 2021	March 3, 2021	March 3, 2021				
	21EF0095	Engr. Jose Lou M. Melgar	Yes	Public Bidding	January 26, 2021	February 5-12, 2021	February 15, 2021	March 9, 2021	March 9, 2021	March 11, 2021	March 23, 2021	April 21, 2021	April 23, 2021					FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱12,740,000.00			₱8,140,775.94			COA, NGO, NACAP		February 15, 2021	March 9, 2021	March 9, 2021				
	21EF0096	Engr. Jose Lou M. Melgar	Yes	Public Bidding	January 26, 2021	February 5-12, 2021	February 15, 2021	March 3, 2021	March 3, 2021				May 3, 2021	May 11, 2021	May 12, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱18,620,000.00			₱18,401,081.57			COA, NGO, NACAP		February 15, 2021	March 3, 2021	March 3, 2021				
	21EF0097	Engr. Jose Lou M. Melgar	Yes	Public Bidding	January 26, 2021			March 9, 2021	March 9, 2021	March 11, 2021	March 23, 2021	April 8, 2021	April 14, 2021	April 23, 2021	April 26, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱1,980,000.00			₱1,960,197.35			COA, NGO, NACAP			March 9, 2021	March 9, 2021				
	21EF0098	Engr. Jose Lou M. Melgar	Yes	Public Bidding	January 26, 2021			March 9, 2021	March 9, 2021	March 11, 2021	March 23, 2021	April 8, 2021	April 14, 2021	April 23, 2021	April 26, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱1,176,000.00			₱1,152,464.65			COA, NGO, NACAP			March 9, 2021	March 9, 2021				
	21EF0099	Engr. Jose Lou M. Melgar	Yes	Public Bidding	January 27, 2021	June 24, 2021 - July 1, 2021	July 2, 2021	March 9, 2021	March 9, 2021	July 16, 2021	July 30, 2021							FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱9,800,000.00						COA, NGO, NACAP		July 2, 2021	March 9, 2021	March 9, 2021				
	21EF0100	Engr. Jose Lou M. Melgar	Yes	Public Bidding	January 27, 2021			March 9, 2021	March 9, 2021									FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱9,800,000.00			₱6,326,072.20			COA, NGO, NACAP			March 9, 2021	March 9, 2021				FLR
	21EF0101	Engr. Jose Lou M. Melgar	Yes	Public Bidding	January 27, 2021			March 9, 2021	March 9, 2021	March 11, 2021	March 23, 2021	June 22, 2021	June 24, 2021					FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱8,104,600.00			₱4,669,658.92			COA, NGO, NACAP			March 9, 2021	March 9, 2021				
	21EF0102	Engr. Jose Lou M. Melgar	Yes	Public Bidding	January 27, 2021	June 24, 2021 - July 1, 2021	July 2, 2021	March 10, 2021	March 10, 2021	July 16, 2021	July 30, 2021							FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱6,688,680.00						COA, NGO, NACAP		July 2, 2021	March 10, 2021	March 10, 2021				
	21EF0103	Engr. Jose Lou M. Melgar	Yes	Public Bidding	January 27, 2021			March 10, 2021	March 10, 2021									FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱500,000.00			₱497,512.17			COA, NGO, NACAP			March 10, 2021	March 10, 2021				FLR
	21EF0104	Engr. Jose Lou M. Melgar	Yes	Public Bidding	January 27, 2021			March 10, 2021	March 10, 2021	March 11, 2021	March 23, 2021	June 22, 2021	June 24, 2021					FY2021 GAA RA 11518 REGULAR 2021 CURRENT				₱27,641,189.48			COA, NGO, NACAP			March 10, 2021	March 10, 2021				
	21EF0105	Engr. Jose Lou M. Melgar	Yes	Public Bidding	January 27, 2021	February 24, 2021 – March 3, 2021	March 4, 2021	March 17, 2021	March 17, 2021	March 19, 2021	April 2, 2021							FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱29,400,000.00			₱28,811,966.75			COA, NGO, NACAP		March 4, 2021	March 17, 2021	March 17, 2021				FLR
	21EF0106	Engr. Jose Lou M. Melgar	Yes	Public Bidding	January 27, 2021	February 24, 2021 – March 3, 2021	March 4, 2021	March 23, 2021	March 23, 2021	March 24, 2021	April 6, 2021		June 11, 2021					FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱9,800,000.00			₱9,505,291.76			COA, NGO, NACAP		March 4, 2021	March 23, 2021	March 23, 2021				
310108100630000.PC	21EF0107	Engr. Jose Lou M. Melgar	Yes	Public Bidding	January 27, 2021	February 24, 2021 – March 3, 2021	March 4, 2021	March 17, 2021	March 17, 2021	March 19, 2021	April 2, 2021	April 8, 2021	April 14, 2021	April 23, 2021	April 26, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱5,880,000.00		50604030-01	₱5,762,321.40		50604030-01	COA, NGO, NACAP		March 4, 2021	March 17, 2021	March 17, 2021				
	21EF0108	Engr. Jose Lou M. Melgar	Yes	Public Bidding	January 27, 2021	February 24, 2021 – March 3, 2021	March 4, 2021	March 17, 2021	March 17, 2021	March 19, 2021	April 2, 2021	April 8, 2021	April 14, 2021	April 23, 2021	April 26, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱7,350,000.00			₱7,202,382.53			COA, NGO, NACAP		March 4, 2021	March 17, 2021	March 17, 2021				
	21EF0109	Engr. Jose Lou M. Melgar	Yes	Public Bidding	January 27, 2021	February 24, 2021 – March 3, 2021	March 4, 2021	March 17, 2021	March 17, 2021	March 19, 2021	April 2, 2021							FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱750,000.00			₱586,299.25			COA, NGO, NACAP		March 4, 2021	March 17, 2021	March 17, 2021				FLR
300107200835000.PC	21EF0110	Engr. Jose Lou M. Melgar	Yes	Public Bidding	January 27, 2021	February 24, 2021 – March 3, 2021	March 4, 2021	March 18, 2021	March 18, 2021	March 19, 2021	April 2, 2021							FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱57,900,000.00		50604030-02	₱42,120,132.34		50604030-02	COA, NGO, NACAP		March 4, 2021	March 18, 2021	March 18, 2021				for MODIFICATION
	21EF0111	Engr. Jose Lou M. Melgar	Yes	Public Bidding	January 29, 2021	February 24, 2021 – March 3, 2021	March 4, 2021	March 18, 2021	March 18, 2021	March 19, 2021	April 2, 2021							FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱1,980,000.00			₱1,945,399.55			COA, NGO, NACAP		March 4, 2021	March 18, 2021	March 18, 2021				FLR
	21EF0112	Engr. Jose Lou M. Melgar	Yes	Public Bidding	January 29, 2021	March 22-29, 2021	March 30, 2021	April 20, 2021	April 20, 2021	April 14, 2021	April 27, 2021	May 4, 2021	June 30, 2021					FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱49,000,000.00			₱47,771,046.18			COA, NGO, NACAP		March 30, 2021	April 20, 2021	April 20, 2021				
	21EF0113	Engr. Jose Lou M. Melgar	Yes	Public Bidding	January 29, 2021	March 22-29, 2021	March 30, 2021	April 20, 2021	April 20, 2021	April 14, 2021	April 27, 2021		June 14, 2021					FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱1,980,000.00			₱1,267,200.00			COA, NGO, NACAP		March 30, 2021	April 20, 2021	April 20, 2021				
	21EF0114	Engr. Jose Lou M. Melgar	Yes	Public Bidding	January 29, 2021	March 22-29, 2021	March 30, 2021	April 20, 2021	April 20, 2021	April 14, 2021	April 27, 2021	May 4, 2021	May 5, 2021	May 11, 2021	May 12, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱1,470,000.00			₱1,306,783.23			COA, NGO, NACAP		March 30, 2021	April 20, 2021	April 20, 2021				
	21EF0115	Engr. Jose Lou M. Melgar	Yes	Public Bidding	January 29, 2021	March 22-29, 2021	March 30, 2021	April 20, 2021	April 20, 2021	April 14, 2021	April 27, 2021							FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱750,000.00			₱674,204.25			COA, NGO, NACAP		March 30, 2021	April 20, 2021	April 20, 2021				FLR
	21EF0116	Engr. Jose Lou M. Melgar	Yes	Public Bidding	January 29, 2021	March 22-29, 2021	March 30, 2021	April 20, 2021	April 20, 2021	April 14, 2021	April 27, 2021	May 4, 2021	May 5, 2021	May 11, 2021	May 12, 2021			FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱2,475,000.00			₱2,470,547.98			COA, NGO, NACAP		March 30, 2021	April 20, 2021	April 20, 2021				
	21EF0117	Engr. Jose Lou M. Melgar	Yes	Public Bidding	January 29, 2021	April 21-28, 2021	April 29, 2021	May 12, 2021	May 12, 2021									FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱2,475,000.00			₱2,413,459.68			COA, NGO, NACAP		April 29, 2021	May 12, 2021	May 12, 2021				FLR
	21EF0118	Engr. Jose Lou M. Melgar	Yes	Public Bidding	January 29, 2021	April 21-28, 2021	April 29, 2021	May 12, 2021	May 12, 2021									FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱2,940,000.00			₱2,881,200.00			COA, NGO, NACAP		April 29, 2021	May 12, 2021	May 12, 2021				FLR
	21EF0119	Engr. Jose Lou M. Melgar	Yes	Public Bidding	January 29, 2021	April 21-28, 2021	April 29, 2021	May 12, 2021	May 12, 2021									FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱990,000.00			₱980,000.00			COA, NGO, NACAP		April 29, 2021	May 12, 2021	May 12, 2021				FLR
	21EF0120	Engr. Jose Lou M. Melgar	Yes	Public Bidding	January 29, 2021	April 21-28, 2021	April 29, 2021	May 12, 2021	May 12, 2021	June 17, 2021	June 21, 2021	June 25, 2021	June 28, 2021					FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱1,980,000.00			₱1,762,200.00			COA, NGO, NACAP		April 29, 2021	May 12, 2021	May 12, 2021				
	21EF0121	Engr. Jose Lou M. Melgar	Yes	Public Bidding	January 29, 2021	April 21-28, 2021	April 29, 2021	May 12, 2021	May 12, 2021									FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱2,772,000.00			₱2,626,542.00			COA, NGO, NACAP		April 29, 2021	May 12, 2021	May 12, 2021				FLR
	21EF0122	Engr. Jose Lou M. Melgar	Yes	Public Bidding	January 29, 2021	April 21-28, 2021	April 29, 2021	June 9, 2021	June 9, 2021	May 19, 2021	May 31, 2021							FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱1,000,000.00			₱934,869.50			COA, NGO, NACAP		April 29, 2021	June 9, 2021	June 9, 2021				FLR
	21EF0123	Engr. Jose Lou M. Melgar	Yes	Public Bidding	January 29, 2021	April 21-28, 2021	April 29, 2021	June 9, 2021	June 9, 2021	May 19, 2021	May 31, 2021							FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱500,000.00			₱495,000.00			COA, NGO, NACAP		April 29, 2021	June 9, 2021	June 9, 2021				request for unlocking
	21EF0124	Engr. Jose Lou M. Melgar	Yes	Public Bidding	January 29, 2021	April 21-28, 2021	April 29, 2021	June 9, 2021	June 9, 2021	May 19, 2021	May 31, 2021	June 25, 2021	June 28, 2021					FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱7,350,000.00			₱7,334,796.50			COA, NGO, NACAP		April 29, 2021	June 9, 2021	June 9, 2021				
	21EF0125	Engr. Jose Lou M. Melgar	Yes	Public Bidding	January 29, 2021	April 21-28, 2021	April 29, 2021	June 9, 2021	June 9, 2021	May 19, 2021	May 31, 2021		July 13, 2021					FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱2,475,000.00			₱2,412,942.76			COA, NGO, NACAP		April 29, 2021	June 9, 2021	June 9, 2021				
	21EF0126	Engr. David E. Sadang	Yes	Public Bidding	January 29, 2021	April 21-28, 2021	April 29, 2021	June 9, 2021	June 9, 2021	May 19, 2021	May 31, 2021							FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱500,000.00			₱493,750.00			COA, NGO, NACAP		April 29, 2021	June 9, 2021	June 9, 2021				FLR
	21EF0127	Engr. Jose Lou M. Melgar	Yes	Public Bidding	January 29, 2021	April 21-28, 2021	April 29, 2021	June 9, 2021	June 9, 2021	May 19, 2021	May 31, 2021							FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱6,666,000.00						COA, NGO, NACAP		April 29, 2021	June 9, 2021	June 9, 2021				
	21EF0128	Engr. David E. Sadang	Yes	Public Bidding	January 29, 2021	May 6-13, 2021	May 14, 2021	June 15, 2021	June 15, 2021	June 17, 2021	June 29, 2021							FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱500,000.00						COA, NGO, NACAP		May 14, 2021	June 15, 2021	June 15, 2021				
	21EF0129	Engr. David E. Sadang	Yes	Public Bidding	January 29, 2021	May 6-13, 2021	May 14, 2021	June 15, 2021	June 15, 2021	June 17, 2021	June 29, 2021	June 29, 2021						FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱300,000.00						COA, NGO, NACAP		May 14, 2021	June 15, 2021	June 15, 2021				
	21EF0130	Engr. David E. Sadang	Yes	Public Bidding	January 29, 2021	May 6-13, 2021	May 14, 2021	June 16, 2021	June 16, 2021	June 17, 2021	June 29, 2021	June 29, 2021						FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱750,000.00						COA, NGO, NACAP		May 14, 2021	June 16, 2021	June 16, 2021				
	21EF0131	Engr. Jose Lou M. Melgar	Yes	Public Bidding	January 29, 2021	May 6-13, 2021	May 14, 2021	June 16, 2021	June 16, 2021	June 17, 2021	June 29, 2021							FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱1,980,000.00			₱1,666,170.00			COA, NGO, NACAP		May 14, 2021	June 16, 2021	June 16, 2021				for MODIFICATION
	21EF0132	Engr. Jose Lou M. Melgar	Yes	Public Bidding	January 29, 2021	May 6-13, 2021	May 14, 2021	June 16, 2021	June 16, 2021	June 17, 2021	June 29, 2021		July 13, 2021					FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱500,000.00			₱495,000.00			COA, NGO, NACAP		May 14, 2021	June 16, 2021	June 16, 2021				
	21EF0133	Engr. Jose Lou M. Melgar	Yes	Public Bidding	January 29, 2021	May 6-13, 2021	May 14, 2021	June 16, 2021	June 16, 2021	June 17, 2021	June 29, 2021							FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱1,980,000.00			₱1,724,895.48			COA, NGO, NACAP		May 14, 2021	June 16, 2021	June 16, 2021				for MODIFICATION
	21EF0134	Engr. Jose Lou M. Melgar	Yes	Public Bidding	January 29, 2021	May 6-13, 2021	May 14, 2021	June 16, 2021	June 16, 2021	June 17, 2021	June 29, 2021	June 25, 2021	June 28, 2021					FY2021 GAA RA 11518 REGULAR 2021 CURRENT	₱1,000,000.00			₱789,992.58			COA, NGO, NACAP		May 14, 2021	June 16, 2021	June 16, 2021				

Total Alloted Budget of Procurement Activities	₱1,256,289,140.00
Total Contract Price of Procurement Actitvites Conducted	₱1,025,815,715.18
Total Savings (Total Alloted Budget - Total Contract Price)	₱230,473,424.82

ON-GOING PROCUREMENT ACTIVITIES

Total Alloted Budget of On-going Procurement Activities	

Prepared by:

ARNEL C. PORTALES
Engineer III
(Procurement Head)

Recommended for Approval by:

EUGENIO R. KATON
Engineer III
BAC-Chairman

Approved:

NOEL L. FUENTEBELLA
District Engineer